

Report Name: State Of Rhode Island CPF P&E Report Q2 2026

Report Type: Project and Expenditure Report

Report Period: Quarter 2 2026 (April-June)

Report Period Start Date: 4/1/2026

Report Period End Date: 6/30/2026

TAB 2: Recipient General Information

Section 2.1 – Recipient Information

UEI	NSA8T7PLC9K3
TIN	056000522
Recipient Type	State Government
Legal Entity Name	Rhode Island
Street Address	One Capitol Hill
City	Providence
State	RI
Zip	02908
Zip +4	3108

Please report discrepancies (if any) on the above information.	
--	--

Section 2.2 – Point of Contact List

Name	Title	Email	Roles
Jonathan Noble	Data Analyst	jonathan.noble@doa.ri.gov	CPF - Point of Contact for Reporting;CPF - Authorized Representative;CPF - Communications Only
STACY FARRELL	Director of Compliance and Oversight of Financial Programs	stacy.farrell@commerceri.com	SSBCI Capital - Authorized Representative;SSBCI Capital - Account POC;SSBCI TA - Account POC;SSBCI SBOP - Account POC;SSBCI SBOP - Authorized Representative

Name	Title	Email	Roles
Bobi Gilroy	Intermediate Data and Applications Assistant	bobi.gilroy@gmail.com	
Brianna Murphy	Interdepartmental Project Manager	brianna.l.murphy@doa.ri.gov	ERA2 - Point of Contact for Reporting;HAF - Point of Contact for Reporting;SLFRF - Point of Contact for Reporting;CPF - Point of Contact for Reporting
Marcus Galvin	Grants Project Specialist	marcus.galvin.ctr@doa.ri.gov	
Ross Lancaster	Data Analyst III	ross.lancaster@doa.ri.gov	ERA2 - Point of Contact for Reporting;ERA2 - Authorized Representative;HAF - Point of Contact for Reporting;HAF - Authorized Representative;SLFRF - Point of Contact for Reporting;SLFRF - Authorized Representative
LAURA SULLIVAN	Interdepartmental Project Manager	laura.e.sullivan@omb.ri.gov	HAF - Account Administrator;HAF - Point of Contact for Submission;HAF - Point of Contact for Reporting;SLFRF - Authorized Representative
Christina Vilardi	Grants Project Specialist	christina.vilardi.ctr@omb.ri.gov	
James Thorsen	Director	jim.thrsen@doa.ri.gov	
Jesse Saglio	President	jesse.saglio@commerceri.com	
William Ash	No longer with organization	william.ash@commerceri.com	SSBCI - No Email;SSBCI SBOP - No Email

Name	Title	Email	Roles
Doris Blanchard	Director of Outreach and Engagement	doris.blanchard@commerceri.com	
Zachary Shpilner	Contractor	zach.shpilner.ctr@doa.ri.gov	
SAGREE SHARMA	Administrator, Capital Projects Fund	sagree.sharma@doa.ri.gov	SLFRF - Point of Contact for Submission;CPF - Account Administrator;CPF - Point of Contact for Submission;CPF - Point of Contact for Reporting;CPF - Authorized Representative;CPF - Communications Only
ADAM ISAACS-FALBEL	Policy and Research Officer	adam.isaacsfalbel@commerce.ri.gov	

Name	Title	Email	Roles
DOROTHY Z PASCALE	State Controller	dorothy.z.pascale@doa.ri.gov	ERA - Account Administrator; ERA2 - Account Administrator; HAF - Account Administrator; HAF - Point of Contact for Submission; HAF - Point of Contact for Reporting; HAF - Authorized Representative; SLFRF - Account Administrator; SLFRF - Point of Contact for Reporting; SLFRF - Authorized Representative; SSBCI Capital - Account Administrator; SSBCI Capital - Authorized Representative; SSBCI Capital - Account POC; SSBCI TA - Authorized Representative; SSBCI SBOP - Account Administrator; SSBCI SBOP - Account POC; SSBCI SBOP - Authorized Representative

Name	Title	Email	Roles
Brianna Ruggiero	.Chief of Staff Pandemic Recovery Office	brianna.ruggiero@doa.ri.gov	ERA - Account Administrator;ERA - Point of Contact for Reporting;ERA2 - Account Administrator;ERA2 - Point of Contact for Reporting;ERA2 - Authorized Representative;HAF - Account Administrator;HAF - Point of Contact for Reporting;HAF - Authorized Representative;SLFRF - Account Administrator;SLFRF - Point of Contact for Reporting
Patrick Duffy	.	patrickduffy@commerce.ri.gov	SSBCI - No Email
Sarah Clausius-Parks	Policy	sclausiusparks@rihousing.com	HAF - Communications Only
Debra Overly	CPF Contact	debra.overly@commmerceri.com	
Brian Thorn	CPF Contact	brian.thorn@commerceri.com	CPF - Communications Only
Angela Kim	CPF Contact	angela.kim@commerce.ri.gov	CPF - Communications Only
Chris Cannata	Vice President Business Engagement	christopher.cannata@commerceri.com	SSBCI TA - Account POC;SSBCI SBOP - Account POC
Marcus Galvin	.	marcus.galvin.ctr@omb.ri.gov	SLFRF - No Email;ERA - No Email;ERA2 - No Email;LATCF - No Email
Samuel Oseitutu	Grants Project Specialist	samuel.oseitutu.ctr@omb.ri.gov	
Reily Connaughton	Chief of Strategy and Monitoring	reily.s.connaughton@doa.ri.gov	

Name	Title	Email	Roles
Paul Dion	Director Pandemic Recovery Office	paul.l.dion@doa.ri.gov	ERA - Account Administrator; ERA - Point of Contact for Reporting; ERA - Authorized Representative; ERA2 - Account Administrator; ERA2 - Point of Contact for Reporting; ERA2 - Authorized Representative; HAF - Account Administrator; HAF - Point of Contact for Reporting; HAF - Authorized Representative; SLFRF - Account Administrator; SLFRF - Point of Contact for Reporting; SLFRF - Authorized Representative; SSBCI Capital - Account Administrator; SSBCI Capital - Authorized Representative; SSBCI Capital - Account POC; SSBCI TA - Authorized Representative; CPF - Point of Contact for Reporting; CPF - Authorized Representative; CPF - Communications Only; SSBCI SBOP - Account Administrator; SSBCI SBOP - Account POC; SSBCI SBOP - Authorized Representative
James Foust	Contractor	james.foust.ctr@doa.ri.gov	ERA2 - Point of Contact for Reporting
David Vince	Contractor	david.vince.ctr@doa.ri.gov	

Name	Title	Email	Roles
Patrick McGrath	Special Projects Manager	patrick.mcgrath@commere.ri.gov	
Lisa Primiano	RIHousing	lprimiano@rihousing.com	
Neil Martin	Managing Director Financial Programs	neil.martin@commerceri.com	SSBCI Capital - Authorized Representative;SSBCI Capital - Account POC;SSBCI TA - Account POC;SSBCI SBOP - Account POC
Justin Medeiros	No longer with organization	justin.medeiros@commerceri.com	
CHRISTINE REINFELDS	No longer with organization	christine.reinfelds@commerceri.com	
Pheamo Witcher	Interdepartmental Project Manager	pheamo.r.witcher@doa.ri.gov	
David Cruz	Grants Specialist	david.cruz.ctr@doa.ri.gov	
Geidy Nolasco	Clerk	geidy.nolasco.ctr@doa.ri.gov	
Ozzy Chung	Clerk	ozziechung.ctr@omb.ri.gov	

TAB 3: Program Plan Information

Section 3.1 – Program Plan(s) Information

Program Plan Number	Use Code	Project ID	Project Name	Total Obligations	Total Expenditures	P&E Report Status
			East Smithfield Neighborhood Center Rehabilitation, Peace Dale Library Community Learning Center Services Expansion Project, Florence Gray Community Center, Rogers Free Library Community Facility Improvements, Elmwood Community Center, Joslin Recreation Center, Bay Spring			

Program Plan Number	Use Code	Project ID	Project Name	Total Obligations	Total Expenditures	P&E Report Status
			Community Learning Center, Tower Street Community Center, Wellness Hub at Amaral Building and Heritage Park, Multipurpose Community Learning Center at Cass Park, Swift Community Center Renovation Project, Hopkinton Regional Community Center, Lincoln Learning Center, Coventry Community Learning Center 1, Cross Mills			

Program Plan Number	Use Code	Project ID	Project Name	Total Obligations	Total Expenditures	P&E Report Status
CPF_GP-000252	1C - Multi-Purpose Community Facility Project	20005, 20003, 20004, 20002, 20013, 20014, 20001, 20011, 20007, 20008, 20006, 20012, 20019, 20018, 20017, 20020, 20021, 20022, 20009, 20024, 20023, 20015, 20025, 20027, 20026, 20028, 20029, 20030, 20032, 20033, 20041, 20037, 20031, 20038,	Public Library Community Learning Center, East Providence Community Center, El Centro, North Providence Community Learning Center, Exeter Work, Education, and Health Resource Center - Cancelled, Harmony Library Community Addition, Manton Library - Community Room and Meeting Rooms Renovation, Davey Lopes Recreation Center, Jesse	\$83,193,304.00	\$46,758,510.28	Complete

Program Plan Number	Use Code	Project ID	Project Name	Total Obligations	Total Expenditures	P&E Report Status
		20034, 20039, 20040, 20035, 20036	M. Smith Memorial Library Roof Replacement, Cranston Public Library Capital Project - Central, Cranston Public Library Capital Project - Auburn, Cranston Public Library Capital Project - Knightsville, Cranston Public Library Capital Project - Oaklawn, Cranston Public Library Capital Project - William Hall, Exeter Public Library, Brownell Library Furniture, Narragansett Library Roof Improvement			

Program Plan Number	Use Code	Project ID	Project Name	Total Obligations	Total Expenditures	P&E Report Status
			and Solar Panels, New Shoreham Island Free Library, North Kingstown Free Library, Pawtucket Library Sprinklers, Tiverton Public Library, Warwick Public Library - Central, Warwick Public Library - Conimicut, Louttit Library Carpet Replacement, West Warwick			

Program Plan Number	Use Code	Project ID	Project Name	Total Obligations	Total Expenditures	P&E Report Status
			Public Library - Furniture Upgrade			
			CPF Broadband Infrastructure Project - Jamestown, CPF Broadband Infrastructure Project - Westerly, CPF Broadband Infrastructure Project – PA-1, CPF Broadband Infrastructure Project – PA-2, CPF Broadband Infrastructure Project – PA-3, CPF Broadband Infrastructure Project – PA-4, CPF Broadband Infrastructure Project –			

Program Plan Number	Use Code	Project ID	Project Name	Total Obligations	Total Expenditures	P&E Report Status
CPF_GP-000111	1A - Broadband	COMM2339B, COMM2339C, COMM2342A, COMM2342B, COMM2342C, COMM2342D, COMM2342E, COMM2342F, COMM2342G, COMM2346A, COMM2346B, COMM2339A	PA-5, CPF Broadband Infrastructure Project – PA-6, CPF Broadband Infrastructure Project – PA-7, CPF Broadband Infrastructure Project – PA-A, CPF Broadband Infrastructure Project – PA-F, CPF Broadband	\$23,956,500.00	\$1,617,532.95	Complete

Program Plan Number	Use Code	Project ID	Project Name	Total Obligations	Total Expenditures	P&E Report Status
			Infrastructure Projects - Newport			

TAB 4: Subrecipients

Section 4.1 – Subrecipients

Unique Entity Identifier (UEI)	HXMENTTLF2D1
Subrecipient Tax ID Number (TIN)	056000512
Subrecipient Name	Town of Smithfield
POC Name	Michael Phillips
POC Phone Number	4012331017
POC Email Address	mphillips@smithfieldri.gov
Address Line	64 Farnum Pike
Address Line 2	
Address Line 3	
City	Smithfield
State	RI
Zip	02917
Zip+4	

Unique Entity Identifier (UEI)	NCNBDDMLM8E9
Subrecipient Tax ID Number (TIN)	056000519
Subrecipient Name	Town of South Kingstown
POC Name	Laurel Clark
POC Phone Number	4017891555
POC Email Address	lclark@southkingstownri.gov
Address Line	1057 Kingstown Rd
Address Line 2	

Address Line 3	
City	Wakefield
State	RI
Zip	02879
Zip+4	

Unique Entity Identifier (UEI)	E5N5WJPEBKE4
Subrecipient Tax ID Number (TIN)	056000040
Subrecipient Name	Town of Bristol
POC Name	Nicholas Toth
POC Phone Number	4012537000
POC Email Address	ntoth@bristolri.gov
Address Line	10 Court Street
Address Line 2	
Address Line 3	
City	Bristol
State	RI
Zip	02809
Zip+4	

Unique Entity Identifier (UEI)	RSRJG9KSBBE5
Subrecipient Tax ID Number (TIN)	056000260
Subrecipient Name	City of Newport
POC Name	Alessandro Casagrande
POC Phone Number	4018455395

POC Email Address	acasagrande@cityofnewport.com
Address Line	43 Broadway
Address Line 2	
Address Line 3	
City	Newport
State	RI
Zip	02840
Zip+4	

Unique Entity Identifier (UEI)	L28MEYDFLQN5
Subrecipient Tax ID Number (TIN)	056000329
Subrecipient Name	City of Providence
POC Name	Benjamin Lobaugh
POC Phone Number	4017496320
POC Email Address	blobaugh@providenceri.gov
Address Line	25 Dorrance Street
Address Line 2	
Address Line 3	
City	Providence
State	RI
Zip	02903
Zip+4	

Unique Entity Identifier (UEI)	ZXEMEG8R1FV8
Subrecipient Tax ID Number (TIN)	056000024

Subrecipient Name	Town of Barrington
POC Name	Philip Hervey
POC Phone Number	4012471900
POC Email Address	phervey@barrington.ri.gov
Address Line	283 County Road
Address Line 2	
Address Line 3	
City	Barrington
State	RI
Zip	02806
Zip+4	

Unique Entity Identifier (UEI)	FNJXLN2NKNVN3
Subrecipient Tax ID Number (TIN)	056000576
Subrecipient Name	Town of Westerly
POC Name	Melissa Davy
POC Phone Number	4013383111
POC Email Address	mdavy@westerlyri.gov
Address Line	45 Broad St
Address Line 2	
Address Line 3	
City	Westerly
State	RI
Zip	02891
Zip+4	

Unique Entity Identifier (UEI)	QRL4RNF9E5L8
Subrecipient Tax ID Number (TIN)	056000115
Subrecipient Name	Town of Cumberland
POC Name	Sarah King
POC Phone Number	4017282400
POC Email Address	sking@cumberlandri.org
Address Line	45 Broad Street
Address Line 2	
Address Line 3	
City	Cumberland
State	RI
Zip	02864
Zip+4	

Unique Entity Identifier (UEI)	H6TFYNFP3X33
Subrecipient Tax ID Number (TIN)	056000188
Subrecipient Name	Town of Hopkinton
POC Name	Brian M. Rosso
POC Phone Number	4013777761
POC Email Address	brian.rosso@hopkintonri.gov
Address Line	1 Townhouse Road
Address Line 2	
Address Line 3	
City	Hopkinton
State	RI

Zip	02833
Zip+4	

Unique Entity Identifier (UEI)	FM2CZFAKEHX4
Subrecipient Tax ID Number (TIN)	050315212
Subrecipient Name	Town of Charlestown
POC Name	Jeffrey Allen
POC Phone Number	4013641210
POC Email Address	jallen@charlestownri.gov
Address Line	4417 Old Post Road
Address Line 2	
Address Line 3	
City	Charlestown
State	RI
Zip	02813
Zip+4	

Unique Entity Identifier (UEI)	DMKAYNJF1FV4
Subrecipient Tax ID Number (TIN)	056000108
Subrecipient Name	Town of Coventry
POC Name	Maria Broadbent
POC Phone Number	4016150777
POC Email Address	mbroadbent@coventryri.gov
Address Line	1675 Flat River Road,
Address Line 2	

Address Line 3	
City	Coventry
State	RI
Zip	02816
Zip+4	

Unique Entity Identifier (UEI)	CKPYRMKSL6N5
Subrecipient Tax ID Number (TIN)	056000222
Subrecipient Name	Town of Lincoln
POC Name	PHILIP GOULD
POC Phone Number	4013338419
POC Email Address	pgould@lincolnri.org
Address Line	100 Old River Road
Address Line 2	
Address Line 3	
City	LINCOLN
State	RI
Zip	02865
Zip+4	

Unique Entity Identifier (UEI)	ZH8XBRNQA359
Subrecipient Tax ID Number (TIN)	056000122
Subrecipient Name	Town of East Greenwich
POC Name	Andrew Wade
POC Phone Number	4018868350

POC Email Address	awade@eastgreenwichri.com
Address Line	125 Main Street
Address Line 2	PO Box 111
Address Line 3	
City	East Greenwich
State	RI
Zip	02818
Zip+4	

Unique Entity Identifier (UEI)	D6VNYHQ7MDF1
Subrecipient Tax ID Number (TIN)	056000587
Subrecipient Name	City of Woonsocket
POC Name	Paul Luba
POC Phone Number	4019652932
POC Email Address	pluba@woonsocketri.org
Address Line	169 Main Street
Address Line 2	
Address Line 3	
City	Woonsocket
State	RI
Zip	02895
Zip+4	

Unique Entity Identifier (UEI)	VZMEZXQKLPF7
Subrecipient Tax ID Number (TIN)	056000126

Subrecipient Name	City of East Providence
POC Name	Dominic Leonardo
POC Phone Number	4016544266
POC Email Address	dleonardo@eastprovidenceri.gov
Address Line	145 Taunton Ave
Address Line 2	
Address Line 3	
City	East Providence
State	RI
Zip	02914
Zip+4	

Unique Entity Identifier (UEI)	TCPWNDG1BBJ6
Subrecipient Tax ID Number (TIN)	056000063
Subrecipient Name	City of Central Falls
POC Name	Zuleyma Gomez
POC Phone Number	4016162416
POC Email Address	zgomez@centralfallsri.us
Address Line	580 Broad Street
Address Line 2	
Address Line 3	
City	Central Falls
State	RI
Zip	02863
Zip+4	

Unique Entity Identifier (UEI)	MJ5JP36CB859
Subrecipient Tax ID Number (TIN)	056000277
Subrecipient Name	Town of North Providence
POC Name	Lisa Santos
POC Phone Number	4013161855
POC Email Address	grants@northprovidenceri.gov
Address Line	2000 Smith Street
Address Line 2	
Address Line 3	
City	North Providence
State	RI
Zip	02911
Zip+4	

Unique Entity Identifier (UEI)	E9GLJFALEM33
Subrecipient Tax ID Number (TIN)	056000645
Subrecipient Name	Town of Exeter
POC Name	Maria Lawler
POC Phone Number	4012671024
POC Email Address	treasurer@exeterri.gov
Address Line	675 Ten Rod Road
Address Line 2	
Address Line 3	
City	Exeter
State	RI

Zip	02822
Zip+4	

Unique Entity Identifier (UEI)	LH8SPKDLAU46
Subrecipient Tax ID Number (TIN)	056000168
Subrecipient Name	Town of Glocester
POC Name	Karen Scott
POC Phone Number	4015686077
POC Email Address	karenscott@glocesterri.gov
Address Line	1145 Putnam Pike
Address Line 2	
Address Line 3	
City	Glocester
State	RI
Zip	02814
Zip+4	

Unique Entity Identifier (UEI)	E9J3LHTYBKZ3
Subrecipient Tax ID Number (TIN)	041664340
Subrecipient Name	Verizon New England, Inc.
POC Name	Stephanie Lee
POC Phone Number	9788086155
POC Email Address	stephanie.s.lee@verizon.com
Address Line	100 Causeway Street
Address Line 2	

Address Line 3	
City	Boston
State	MA
Zip	02114
Zip+4	

Unique Entity Identifier (UEI)	EG1GRY3DNKF3
Subrecipient Tax ID Number (TIN)	813393418
Subrecipient Name	Netspeed LLC d/b/a GoNetspeed
POC Name	Leeanne McManus
POC Phone Number	5036795830
POC Email Address	leeanne.mcmanus@gotnetspeed.com
Address Line	777 Canal View Blvd
Address Line 2	Suite 600
Address Line 3	
City	Rochester
State	NY
Zip	14623
Zip+4	

Unique Entity Identifier (UEI)	R886NRV9FCB3
Subrecipient Tax ID Number (TIN)	056000534
Subrecipient Name	Town of Tiverton
POC Name	Patrick Jones
POC Phone Number	4016256710

POC Email Address	administrator@tivertonlibrary.org
Address Line	343 Highland Rd
Address Line 2	
Address Line 3	
City	Tiverton
State	RI
Zip	02878
Zip+4	

Unique Entity Identifier (UEI)	LJGHSDDENJU3
Subrecipient Tax ID Number (TIN)	056000562
Subrecipient Name	City of Warwick
POC Name	Aaron Coutu
POC Phone Number	4019219759
POC Email Address	acoutu@warwicklibrary.org
Address Line	3275 Post Road
Address Line 2	
Address Line 3	
City	Warwick
State	RI
Zip	02886
Zip+4	

Unique Entity Identifier (UEI)	Q59JLY2G2KT3
Subrecipient Tax ID Number (TIN)	056000251

Subrecipient Name	Town of Narragansett
POC Name	Jared Jacavone
POC Phone Number	4017899507
POC Email Address	jaredjacavone@narlib.org
Address Line	25 Fifth Avenue
Address Line 2	
Address Line 3	
City	Narragansett
State	RI
Zip	02882
Zip+4	

Unique Entity Identifier (UEI)	HZTBJCE63HL3
Subrecipient Tax ID Number (TIN)	050314573
Subrecipient Name	Town of New Shoreham
POC Name	Amy Land
POC Phone Number	4014663210
POC Email Address	aland@townofnewshoreham.gov
Address Line	P.O.Box 220
Address Line 2	
Address Line 3	
City	New Shoreham
State	RI
Zip	02807
Zip+4	

Unique Entity Identifier (UEI)	UDE5MLD19Q28
Subrecipient Tax ID Number (TIN)	056000307
Subrecipient Name	City of Pawtucket
POC Name	Joe Morais
POC Phone Number	4016883309
POC Email Address	jmorais@pawtucketri.gov
Address Line	137 Roosevelt Ave
Address Line 2	
Address Line 3	
City	Pawtucket
State	RI
Zip	02860
Zip+4	

Unique Entity Identifier (UEI)	U466J1HHH9C6
Subrecipient Tax ID Number (TIN)	056000583
Subrecipient Name	Town of West Warwick
POC Name	Colin McCullough
POC Phone Number	4018283750
POC Email Address	colin@wwpl.org
Address Line	1170 Main Street
Address Line 2	
Address Line 3	
City	West Warwick
State	RI

Zip	02893
Zip+4	

Unique Entity Identifier (UEI)	ERAQQLQ7CL19
Subrecipient Tax ID Number (TIN)	056000582
Subrecipient Name	Town of West Greenwich
POC Name	Stephanie Barta
POC Phone Number	4013973434
POC Email Address	director@louttitlibrary.org
Address Line	280 Victory Highway
Address Line 2	
Address Line 3	
City	West Greenwich
State	RI
Zip	02817
Zip+4	

Unique Entity Identifier (UEI)	T6M5ULG8JTD5
Subrecipient Tax ID Number (TIN)	056000225
Subrecipient Name	Town of Little Compton
POC Name	Sue Rousseau
POC Phone Number	4016358562
POC Email Address	director@brownell-libraryri.org
Address Line	40 Commons
Address Line 2	

Address Line 3	
City	Little Compton
State	RI
Zip	02837
Zip+4	

Unique Entity Identifier (UEI)	LAADBUEJJB3
Subrecipient Tax ID Number (TIN)	056000271
Subrecipient Name	Town of North Kingstown
POC Name	Megan Weeden
POC Phone Number	4012943306
POC Email Address	mweeden@nklibrary.org
Address Line	100 Fairway Dr.
Address Line 2	
Address Line 3	
City	North Kingstown
State	RI
Zip	02852
Zip+4	

Unique Entity Identifier (UEI)	LNA3JNDLXN8
Subrecipient Tax ID Number (TIN)	056000048
Subrecipient Name	Town of Burrillville
POC Name	Leslie McGovern
POC Phone Number	4015684300

POC Email Address	lmcgovern@burrillvilleri.gov
Address Line	105 Harrisville Main Street
Address Line 2	
Address Line 3	
City	Harrisville
State	RI
Zip	02830
Zip+4	

Unique Entity Identifier (UEI)	TT22F3KJKHQ5
Subrecipient Tax ID Number (TIN)	056000110
Subrecipient Name	City of Cranston
POC Name	Edward Garcia
POC Phone Number	4019439080
POC Email Address	edgarcia@cranstonlibrary.org
Address Line	869 Park Avenue
Address Line 2	
Address Line 3	
City	Cranston
State	RI
Zip	02910
Zip+4	

TAB 5: Projects

Section 5.1 – General Project Information

Project Name	East Smithfield Neighborhood Center Rehabilitation
Identification Number	20005
Subrecipient	Town of Smithfield
	The project is the restoration of the ESNC, a town-owned facility located in Smithfield's Esmond neighborhood. Renovations include structural repairs, and historic restoration of the main hall, new roof, new electrical, mechanical, and plumbing systems complete interior and exterior finishes, ADA bathrooms, new offices and high-speed internet. The renovated facility will support expanded Covid19-related services to town residents, while protecting the historic character of the building and neighborhood and, when completed, will serve as a multi-generational community learning center. The Town has partnered with Tri-County Community Action Agency to provide residents with educational opportunities of GED Preparation and ESOL/ESL. Work, education, and training services are provided through the Tri-County Agency partnership via workforce development training and programs. The Town is hiring a licensed clinical social worker to provide community and resident healthcare out of the wellness office. The Smithfield Fire Department will provide a regularly scheduled walk-in paramedicine program for community health monitoring. Smithfield EMA may use elements of the building when health

Project Description

monitoring detects a health concern or emergency in the Town. The ESNC has three private workspaces for residents to utilize for individual tele-work, tele-education and tele-medicine opportunities and needs. Two of the workspaces are soundproof privacy booths that are positioned in the main hall and in the west wing of the building. The third workspace is an ADA accessible and dedicated office space in the west wing of the building. The facility has restrooms and separate entrances for all wings so that they can function independently. The renovated building will provide all

	the necessary facilities to enable education, work and health monitoring.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$2,592,961.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$2,952,479.16

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	Yes
--	-----

Provide the Program Name of the other program providing federal funding	ARPA
Provide the Assistance Listing number of the other program providing federal funding	21
Provide the amount of the other federal funding obligated (by Assistance Listing)	\$270,530.00
Is this other federal funding subject to the requirements of the Davis-Bacon Act?	Yes

Obligations and Expenditures

Current Period Obligation	\$2,592,961.00
Cumulative Obligation	\$2,592,961.00
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$2,291,845.41

Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	Based on discussions regarding access to the two privacy booths in the Bowling Alley wing and Tri-County's use of the space, it was agreed that the Town would convert the Recreation Director's Office into a ADA compliant privacy booth and another portable privacy booth would be purchased and installed in the reception area of the West Wing. The additional privacy booth was purchased and installed in late June and furniture for the health monitoring room was moved into the space. Town funds were used to purchase the privacy booth. Capital project related activities are complete; however, per U.S. Treasury guidance, the project is being marked as "More than 50 percent complete" since final payment has not been issued. Over the next quarter, grant closeout and final financial documentation will be prepared for submission and approval by the State of Rhode Island. After which the final payment will be issued to the subrecipient. Once that is completed, the project will be marked as "Completed".
Current Program Income Earned	\$0.00
Cumulative Program Income Earned	\$0.00
Current Program Income Expended	\$0.00
Cumulative Program Income Expended	\$0.00

Project Status

Project Status	More than 50 percent complete
Projected construction start date	05/01/2022

Projected construction completion	03/31/2026
Projected initiation of operations date	04/15/2026
Actual construction start date	05/01/2022

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility

Multi-Purpose Community Facility Project

Street 1	7 Esmond Street
Street 2	
City	Smithfield
State	Rhode Island
Zip Code	02917
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	
Computer Lab	1	
Multi-purpose Space	9	
Telemedicine Room	1	
Other	14	

If Other, please specify type of capital asset and number of features.	1- Kitchenette, 2 -Unisex Bathrooms, 2- Ladies Bathrooms, 2 - Men's Bathrooms, 1 - Janitor's Closet, 1- Mechanical Room, 1-Coat/Chair Storage Room, 1-Chair storage Closet, 1 Coffee/Food Prep Station, (1) Health Maintenance Privacy Room,(1) Building Reception Area/lounge.
Total square footage funded by CPF dollars (Planned)	6,435
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	Yes

Section 5.1 – General Project Information

Project Name	Peace Dale Library Community Learning Center Services Expansion Project
Identification Number	20003
Subrecipient	Town of South Kingstown

Project Description	The Town of South Kingstown is part of Washington County in Southern Rhode Island and has a population of 31,931. The Peace Dale Library Community Learning Center Services Expansion Project is a renovation of underutilized space within the Peace Dale Library. The \$2,893,891 funding from the ARPA CPF CLC municipal grant supports the build-out of a mezzanine space for the creation of two small multipurpose rooms, and a large flexible multipurpose/sitting area. A secondary balcony has been renovated to add a small meeting room and an administrative office. A new ADA-accessible bathroom has been added, along with another meeting space on the main level for telehealth. The exterior scope of the project focuses on parking upgrades and expansion; replacing roof and beginning garden revitalization by creating a more accessible entry to the garden from the new parking area and general. Garden improvements also include clearing out garden invasives, re-establishing the pathway system, rebuilding bridges, and creating sitting areas to read and study. In addition, the overhang structure at the East Entry (parking lot entrance) is being replaced.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$2,893,891.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$3,593,891.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	Yes
Provide the Program Name of the other program providing federal funding	Congressional Directed Spending Grant - Housing and Urban Development
Provide the Assistance Listing number of the other program providing federal funding	14
Provide the amount of the other federal funding obligated (by Assistance Listing)	\$700,000.00
Is this other federal funding subject to the requirements of the Davis-Bacon Act?	Yes

Obligations and Expenditures

Current Period Obligation	\$2,893,891.00
Cumulative Obligation	\$2,893,891.00
Current Period Expenditure	\$274,229.82
Cumulative Expenditure	\$1,047,600.82
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	Funds expended during the reporting period included monthly invoices for OPM and Architect services. Contractor Construction activities during reporting period included general requirements, demolition, site work, rough carpentry, timber framing & decking, millwork, plumbing and fire protection, and electrical materials and labor. Completion date has stayed the same as last report, with progress occurring at a good pace. Roof replacement was completed as well. Exterior work on the parking lot, driveway, and garden have begun; including the moving and rebuilding of the stone wall, stump removal, and widening the driveway.
Current Program Income Earned	\$0.00
Cumulative Program Income Earned	\$0.00
Current Program Income Expended	\$0.00
Cumulative Program Income Expended	\$0.00

Project Status

Project Status	More than 50 percent complete
Projected construction start date	08/27/2025
Projected construction completion	07/31/2026

Projected initiation of operations date	09/07/2026
Actual construction start date	09/29/2025

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility

Multi-Purpose Community Facility Project

Street 1	1057 Kingstown Rd
Street 2	
City	Wakefield
State	Rhode Island
Zip Code	02879
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	
Computer Lab	0	
Multi-purpose Space	6	
Telemedicine Room	1	
Other	3	

If Other, please specify type of capital asset and number of features.	1 new ADA accessible bathroom, 1 new administrative office, 1 renovated Community Paramedic space
Total square footage funded by CPF dollars (Planned)	3,867
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	Yes

Section 5.1 – General Project Information

Project Name	Florence Gray Community Center
Identification Number	20004
Subrecipient	City of Newport
	The project will entail renovating approximately 15,700 sf of the existing two-story 29,034 sf Florence Gray Center (FGC) and the "Gallagher Wing", hereafter referred to as the "Florence Gray Community Learning Center (FGCLC)" as a whole. The FGC is currently occupied by multiple tenants, and the Gallagher Wing has been vacant for several years. The Gallagher Wing exterior envelope will include demolition of an existing metal exterior staircase, new roofing, new windows, new doors, and facade upgrades. The first and second floor interior of the Gallagher Wing (approximately 4,300 sf) will be renovated to include a new layout, upgrades to the Mechanical , Electrical, and Plumbing systems, and new interior finishes, fixtures, and equipment. The first floor of the Gallagher Wing will house a classroom, two offices, a meeting room, storage room, and restrooms. The second floor of the Gallagher Wing will house an open collaboration space, five offices, a conference room, a meeting room, and a Health Room. The first floor of the Florence Gray

Project Description

Center will include minor upgrades to the interior layout, limited upgrades to the Mechanical, Electrical, and Plumbing systems, interior finishes, fixtures and equipment. The first floor of the Florence Gray Center will house a Wood and Machine Shop, Computer Lab, Activity Space, Office Space, Conference Room, and Storage Room.

The second floor of the Florence Gray Center will include major upgrades to the interior layout, upgrades to the Mechanical, Electrical, and Plumbing systems, new interior finishes, fixtures, and equipment. The second floor of the Florence Gray Center will house three classrooms, an Education Room/Office, A Work Room/Office, Open Meeting/Collaboration Space, Music Education Room, Boys & Girls Club Enrichment Space, three Offices, a large open shared CLC space, a Welcome Center, and new Restrooms.

A new interior staircase connecting the first and second floor of the former Florence Gray Center, and new corridors connecting the former Gallagher Wing and Florence Gray Center will be constructed within the existing

	footprint of the building to provide better circulation at the Florence Gray Community Learning Center.
Capital Asset Ownership Type	Other
If Other, please provide a narrative description.	Local quasi government - Newport Housing Authority
Total amount of CPF funding budgeted for the project	\$7,527,554.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$7,527,554.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$7,527,554.00
Cumulative Obligation	\$7,527,554.00
Current Period Expenditure	\$1,689,430.50
Cumulative Expenditure	\$3,252,558.94
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	Major construction activities including Mechanical, Electrical, and Plumbing work, interior drywall & painting, and exterior painting. Furniture was ordered. Payments were made to the A/E team for construction admin services and to OPM for Owners Project Management services. Change in projected construction completion is due to delay in receiving windows for project.
Current Program Income Earned	\$0.00
Cumulative Program Income Earned	\$0.00
Current Program Income Expended	\$0.00
Cumulative Program Income Expended	\$0.00

Project Status

Project Status	More than 50 percent complete
Projected construction start date	08/01/2024
Projected construction completion	08/31/2026
Projected initiation of operations date	11/15/2026
Actual construction start date	09/03/2024

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Davis Bacon Certification

Do you intend to certify that 'all laborers and mechanics employed by contractors and subcontractors in the performance of such project are paid wages at rates not less than those prevailing, as determined by the U.S. Secretary of Labor in accordance with subchapter IV of chapter 31 of title 40, United States Code (commonly known as the "Davis-Bacon Act"), for the corresponding classes of laborers and mechanics employed on projects of a character similar to the contract work in the civil subdivision of the State (or the District of Columbia) in which the work is to be performed, or by the appropriate State entity pursuant to a corollary State prevailing-wage-in-construction law (commonly known as "baby Davis-Bacon Acts")?	Yes
---	-----

Certification for Labor Agreements

Do you intend to certify that 'the indicated project includes a project labor agreement, meaning a pre-hire collective bargaining agreement consistent with section 8(f) of the National Labor Relations Act (29 U.S.C. 158(f))?	No
--	----

Project Workforce Continuity Plan

How will the recipient ensure the project has ready access to a sufficient supply of appropriately skilled and unskilled labor to ensure high-quality construction throughout the life of the project, including a description of any required professional certifications and/or in-house training, registered apprenticeships or labor-management partnership training programs, and partnerships like unions, community colleges, or community-based groups?	During the process of procuring a Construction Manager at Risk, we requested that the CMAR demonstrate a proven track record of executing similar projects inside and outside Rhode Island, strong relationships with local subcontractors & vendors, and relevant references for past projects. Also, the Davis Bacon Wage Determination for this project offers competitive wages and fringes which will attract and retain high-quality skilled and unskilled labor.
How will the recipient minimize risks of labor disputes and disruptions that would jeopardize timeliness and cost-effectiveness of the project?	The transparency and competitiveness of the federally required public procurement process and livable wages and benefits associated with the Davis Bacon wage rates should minimize the risk of labor disputes and disruptions to the project. We are proactive during the construction process with an on-site Owner's Representative presence and regular Owner Architect Contractor meetings.
How will the recipient provide a safe and healthy workplace that avoids delays and costs associated with workplace illnesses, injuries, and fatalities, including descriptions of safety training, certification, and/or licensure requirements for all relevant workers (e.g., OSHA 10, OSHA 30)?	The CMAR has provided a safety plan. Our OPM does routine inspections multiple times per week to monitor safety.
Will workers on the project receive wages and benefits that will secure an appropriately skilled workforce in the context of the local or regional labor market?	Yes

Does the project have a completed project labor agreement?	No
--	----

Additional Questions

Does the project prioritize local hires?	Yes
Does the project have a Community Benefit Agreement?	Yes
Please provide description of Community Benefit Agreement.	The grant requirement to provide pandemic recovery services in pre-identified core program areas in order to benefit the residents of Newport and Middletown directly aligns with a Community Benefit Agreement and the FGCLC offers community benefits, including, but not limited to: Access to employment services; Access to education services; Access to Health Monitoring Services; Livable Wage Employment Opportunities in the renovation work; and Local hiring initiatives. The owner of the property is the Housing Authority of City of Newport which has a "Section 3 Plan" to promote hiring of local community members.

Section 5.2C – Multi-Purpose Community Facility

Multi-Purpose Community Facility Project

Street 1	1 York St
Street 2	
City	Newport
State	Rhode Island

Zip Code	02840
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	7	
Computer Lab	2	
Multi-purpose Space	4	
Telemedicine Room	1	
Other	0	

Total square footage funded by CPF dollars (Planned)	15,700
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	Yes

Section 5.1 – General Project Information

Project Name	Rogers Free Library Community Facility Improvements
Identification Number	20002
Subrecipient	Town of Bristol
	The project consists of the interior renovation of the Bristol Free Library to create spaces that will facilitate and enable work, education and health monitoring as required by the Community Learning Center Municipal Grant Funding. Renovations occurred at the existing third floor of the 2006 building addition and the mezzanine level of the original 1877 library building. At the 2006 building addition, a new Makerspace room has been created to facilitate creative and hands-on learning for community members. The room can be arranged so that both classroom instruction and small group or individual learning can take place. Five areas of the library have been designated as Quiet Study rooms. Each Quiet Study room is a private space that a community member can use for a confidential telehealth meeting with a health care professional. Additionally, quiet study rooms may also be used to promote private work areas for individuals working remotely or workforce development for private job interviews. Two existing accessible rooms available to the public have received minor modifications. Three new quiet study rooms have been created at the mezzanine level

Project Description

of the library. All quiet study rooms contain ethernet wiring and computer access. The project creates 4 new spaces - a maker space and 3 private/small group workspaces, totaling approximately 1200 square feet. The funds have also been used for building-wide improvements, such as carpeting, HVAC, security

	systems, and general repairs across all 25000 square feet of the building.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$1,971,967.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$2,075,900.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$1,971,967.00
Cumulative Obligation	\$1,971,967.00
Current Period Expenditure	\$474,915.44
Cumulative Expenditure	\$1,691,625.77
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	As of the end of June 2026, the project is almost 100% complete, with only some small items such as signage and activation of the intercom system remaining, some late arriving tables, and a few stubborn punch list items. A ribbon cutting is scheduled for July 21, by which time all work will be complete and programming will be able to commence.
Current Program Income Earned	\$0.00
Cumulative Program Income Earned	\$0.00
Current Program Income Expended	\$0.00
Cumulative Program Income Expended	\$0.00

Project Status

Project Status	More than 50 percent complete
Projected construction start date	10/15/2025
Projected construction completion	07/10/2026
Projected initiation of operations date	07/21/2026
Actual construction start date	10/15/2025

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility**Multi-Purpose Community Facility Project**

Street 1	525 Hope St
Street 2	
City	Bristol
State	Rhode Island
Zip Code	02809
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	
Computer Lab	0	
Multi-purpose Space	5	
Telemedicine Room	2	
Other	0	

Total square footage funded by CPF dollars (Planned)	25,000
--	--------

Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?

Yes

Section 5.1 – General Project Information

Project Name	Elmwood Community Center
Identification Number	20013
Subrecipient	City of Providence
	The Elmwood Community Center has been vacant for multiple years due to failing conditions and lack of funding for necessary repairs and improvements. The City of Providence utilized CPF Community Learning Center grant funds to revitalize the Center into a functional and inviting space for Community Health Education, Work, and Education programming. The project was broken into two Phases. Phase 1 was contracted using other funding sources in December of 2021, and CPF funds were utilized to cover new work after October 2023 to close out that scope. Phase 1 included MEP/FP, site work, and interior shell space fit-out of the Community Center. Phase 2 was designed and bid for construction as a separate project. Phase 2 included AV/FF&E, access control and security, accessibility, electrical infrastructure, and envelope repairs and upgrades. This building is two floors. The first floor is 7,500 SF the second floor is 6,500 SF. There were no major structural modifications taking place to this building. This building has 6 multi-purpose rooms in the basement: Room 110 (140 SF), Room 111 (160 SF), Room 112 (750 SF), Room 113 (500 SF), Room 114 (202 SF), and

Project Description

Room 116 (550 SF). There is a single Computer Room 115 (350 SF) on the lower level, and an open Sitting Area 106 (750 SF) where users may have a set-down space while waiting for access to programs or access 3 private pods for virtual interviews or screenings (including 1 pod for telemedicine). There is a large assembly space on the 2nd floor in Room 202 (3,300 SF). While these areas have new finishes, they did not have the infrastructure to hold meetings or educational programs. Throughout these spaces we have installed projectors, speakers, screens and other AV equipment to provide a

	better environment for workforce development, continuing education and health monitoring.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$2,701,158.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$2,701,158.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$2,701,158.00
Cumulative Obligation	\$2,701,158.00
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$2,513,777.73
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	No funds from the state were expended during this period, in anticipation of closeout and reimbursement of the final 10% of costs. Activities during this period including ongoing OPM services, finalization of mural work, and finalization of masonry work. All construction activities are complete and awaiting final billing. Capital project related activities are complete; however, per U.S. Treasury guidance, the project is being marked as "More than 50 percent complete" since final payment has not been issued. Over the next quarter, grant closeout and final financial documentation will be prepared for submission and approval by the State of Rhode Island. After which the final payment will be issued to the subrecipient. Once that is completed, the project will be marked as "Completed".
Current Program Income Earned	\$0.00
Cumulative Program Income Earned	\$0.00
Current Program Income Expended	\$0.00
Cumulative Program Income Expended	\$0.00

Project Status

Project Status	More than 50 percent complete
Projected construction start date	10/02/2023
Projected construction completion	07/31/2026
Projected initiation of operations date	02/28/2026
Actual construction start date	10/02/2023

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility**Multi-Purpose Community Facility Project**

Street 1	75 Atlantic Ave
Street 2	
City	Providence
State	Rhode Island
Zip Code	02907
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	
Computer Lab	1	
Multi-purpose Space	9	
Telemedicine Room	1	
Other	1	

If Other, please specify type of capital asset and number of features.	Sitting Area
Total square footage funded by CPF dollars (Planned)	14,000
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	Yes

Section 5.1 – General Project Information

Project Name	Joslin Recreation Center
Identification Number	20014
Subrecipient	City of Providence
	The Joslin Recreation Center will be renovated to the benefit of the community. This Center is a two-floor structure with a basement. The first floor is 7,200 SF and the second floor is 3,000 SF. There is a 2,630 SF basement which will receive only minor cleanup work as part of this project in order to be utilized as additional storage for programming spaces housed on the above floors. The majority of the work takes place on the first floor. The first floor will receive new finishes inclusive of flooring, ACT ceilings, lighting and paint. New light fixtures will be more aesthetically appealing, provide energy savings for the City of Providence, and create a more conducive working/learning atmosphere. There will be HVAC upgrades throughout the first floor to replace systems which are antiquated and incredibly inefficient. These will be replaced with a carbon neutral heating option, a new VRF system. There will be additional HVAC upgrades to ensure that there is proper ventilation. Other miscellaneous upgrades to the first floor include fire protection modifications where needed by code, electrical modifications as needed for new HVAC, security and access control, and other power needs.

Project Description

Structural reinforcement and roof replacement is necessary in multipurpose rooms A. The bathrooms will be renovated to post Covid-19 standards with all touchless fixtures and upgrades to finishes including flooring, ceiling and lighting. The bathroom will also now be ADA accessible.

One of the key areas of renovation will be the Cyber Lobby, Joslin's computer lab. This contains private and collaborative workspaces which will facilitate private workspaces and a smaller group meeting space. This area will receive all new finishes including flooring, ACT ceilings, painting, and wall graphics. There will be new drywall partitions created to enclose these smaller private spaces. These spaces will be used for telehealth appointments, virtual job interviews, and small community meetings. There will be 4 private spaces available for public use (including 1 telemedicine room) and many more work areas created. The multi-purpose rooms will be getting complete upgrades including new flooring, paint, ceilings, lighting, and FF&E. These spaces are to be used for workforce development sessions, educational services (like tutoring), or health events. multipurpose room A is 319 SF, and the K-12 multipurpose room is 1,589 SF. The scope on the second floor is very minor. It will consist of a new door being installed in a pre-existing wall, a small FF&E package, and wireless access point

	extensions. One new all-gender restroom will be added to the Center as part of the project.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$5,915,000.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$5,915,000.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$5,915,000.00
Cumulative Obligation	\$5,915,000.00
Current Period Expenditure	\$795,101.33
Cumulative Expenditure	\$2,580,045.55
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	Funds this period were expended on architectural & engineering services, ongoing OPM services, and construction through the General Contractor. Construction included demolition and installation of a new roof structure, drywall installation, roof installation, mechanical duct and unit installation, electrical rough-in, painting and
Current Program Income Earned	\$0.00
Cumulative Program Income Earned	\$0.00
Current Program Income Expended	\$0.00
Cumulative Program Income Expended	\$0.00

Project Status

Project Status	More than 50 percent complete
Projected construction start date	08/11/2025
Projected construction completion	10/20/2026
Projected initiation of operations date	12/21/2026
Actual construction start date	09/04/2025

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Davis Bacon Certification

Do you intend to certify that 'all laborers and mechanics employed by contractors and subcontractors in the performance of such project are paid wages at rates not less than those prevailing, as determined by the U.S. Secretary of Labor in accordance with subchapter IV of chapter 31 of title 40, United States Code (commonly known as the "Davis-Bacon Act"), for the corresponding classes of laborers and mechanics employed on projects of a character similar to the contract work in the civil subdivision of the State (or the District of Columbia) in which the work is to be performed, or by the appropriate State entity pursuant to a corollary State prevailing-wage-in-construction law (commonly known as "baby Davis-Bacon Acts")?	Yes
---	-----

Certification for Labor Agreements

Do you intend to certify that 'the indicated project includes a project labor agreement, meaning a pre-hire collective bargaining agreement consistent with section 8(f) of the National Labor Relations Act (29 U.S.C. 158(f))?	No
--	----

Project Workforce Continuity Plan

How will the recipient ensure the project has ready access to a sufficient supply of appropriately skilled and unskilled labor to ensure high-quality construction throughout the life of the project, including a description of any required professional certifications and/or in-house training, registered apprenticeships or labor-management partnership training programs, and partnerships like unions, community colleges, or community-based groups?	Due to the prevailing wage laws in Rhode Island there is a skilled workforce at the ready. These laws make it an even playing field for union and non union contractors alike. We will be putting this project out to bid with contractors that are part of RI apprenticeship program. There will also be MBE/WBE participation requirements. Providence ordinance requires registered apprenticeship program and 15% apprenticeship utilization rate.
How will the recipient minimize risks of labor disputes and disruptions that would jeopardize timeliness and cost-effectiveness of the project?	We will work with local trade organizations to ensure a proper workforce. Early on we will reach out to contractors, labor unions and others to let them know the job will be coming and give them time to bid the job properly and ensure that they can obtain proper manpower. On top of this Providence ordinance requires registered apprenticeship program and 15% apprenticeship utilization rate. The city of Providence has also brought on an OPM to help push the schedule, control costs and help to ensure adequate bids and manpower on the project.

How will the recipient provide a safe and healthy workplace that avoids delays and costs associated with workplace illnesses, injuries, and fatalities, including descriptions of safety training, certification, and/or licensure requirements for all relevant workers (e.g., OSHA 10, OSHA 30)?	The City of Providence will ensure that OSHA Compliance is written into the final executed contract with the awarded bidder. The City of Providence has retained an OPM for this project. Part of their scope of services is to review the GC's Site-Specific Safety Plan and monitor the project for compliance. The OPM has full authority to stop work if unsafe working conditions are observed
Will workers on the project receive wages and benefits that will secure an appropriately skilled workforce in the context of the local or regional labor market?	Yes
Does the project have a completed project labor agreement?	No

Additional Questions

Does the project prioritize local hires?	Yes
Does the project have a Community Benefit Agreement?	No

Section 5.2C – Multi-Purpose Community Facility

Multi-Purpose Community Facility Project

Street 1	17 Hyat Street
Street 2	
City	Providence
State	Rhode Island
Zip Code	02909
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	
Computer Lab	1	
Multi-purpose Space	4	
Telemedicine Room	1	
Other	1	

If Other, please specify type of capital asset and number of features.	All gender restroom
Total square footage funded by CPF dollars (Planned)	12,830
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	Yes

Section 5.1 – General Project Information

Project Name	Bay Spring Community Learning Center
Identification Number	20001
Subrecipient	Town of Barrington
	The project involves the renovation of the first floor of the Bay Spring Community Center consistent with the Community Learning Center grant requirements. The former garage bay will be converted to a meeting/presentation room, with a reception area and three "office pods" for use by the public, including one that is ADA-accessible. An interior wall was removed to provide better flow between the converted garage bay space and the existing office/kitchen area. Extensive termite damage was found in all the walls of the building requiring additional work such as floor joists. ADA accessibility requirements for the center will be met through construction of a ramp on the front of the building to the new main door. The project requires plumbing, electrical, heating and cooling upgrades; structural reinforcement, new lighting, etc. The project also builds a small addition to the rear of the building, complete additional structural reinforcement, and adds a canopy over the ramp to be built at the front of the building. The scope of work covered by the CPF Community Learning Center Municipal Grant allocation will create spaces for CPF-related

Project Description

programming on the first floor, to include:

- Renovation of the garage bay, including a new elevated floor at the same elevation as the remainder of the first floor, with the following spaces:
 - o Three private meeting rooms ("office pods") with computers/AV setups (approximately 150 square feet)
 - o A reception area near the front door (approx. 100 square feet)
 - o A multiuse space (approx. 600 square feet)
- The wall between the garage bay and kitchen/office will be removed to create a new kitchen/meeting area with new flooring (approx. 220 square feet), to include structural support as needed. A small island with stools and upgraded cabinets, etc., will be included if budget allows.
- A storage closet (approx. 90 square feet) for storage and IT equipment
- New HVAC, electrical, and plumbing as necessary to comply with building codes, based on occupancy
- New LED lighting within the renovated spaces
- New public Wi-Fi access points, data cabling and other IT infrastructure, plus workstations within the three private meeting rooms with computers (including cameras and microphones for remote access for job interviews, health monitoring, online learning, etc.) The reception desk will have the same computer setup and also include a phone.
- A ramp to provide ADA access to

	the first floor • Interior kitchen casework and plumbing • Structural support columns based on structural engineering analysis • Building addition to the rear of the building for CPF programmatic spaces (subdividable into two spaces)
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$1,686,732.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$1,686,732.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$1,686,732.00
Cumulative Obligation	\$1,686,732.00
Current Period Expenditure	\$395,774.54
Cumulative Expenditure	\$899,265.04
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	During Q2, the contractor completed the remaining wall and ceiling closures following the completion of the HVAC work. The change order scope for the concrete ADA ramp was also completed. Flooring installation was finished, the kitchen was completed, and the office pods were installed. All building systems and equipment were tested and confirmed to be operating properly. A comprehensive project walkthrough was conducted, and a punch list of minor corrective items was provided to the contractor for completion. The project reached Substantial Completion during Q2, with only minor punch list items remaining before final closeout.
Current Program Income Earned	\$0.00
Cumulative Program Income Earned	\$0.00
Current Program Income Expended	\$0.00
Cumulative Program Income Expended	\$0.00

Project Status

Project Status	More than 50 percent complete
Projected construction start date	05/01/2025

Projected construction completion	07/17/2026
Projected initiation of operations date	09/01/2026
Actual construction start date	06/23/2025

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility

Multi-Purpose Community Facility Project

Street 1	170 Narragansett Ave
Street 2	
City	Barrington
State	Rhode Island
Zip Code	02806
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	
Computer Lab	2	
Multi-purpose Space	1	
Telemedicine Room	1	
Other	3	

If Other, please specify type of capital asset and number of features.	Minor work into existing bathrooms and new storage space; repair extensive termite damage and structural damage
Total square footage funded by CPF dollars (Planned)	2,367
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	No

Section 5.1 – General Project Information

Project Name	Tower Street Community Center
Identification Number	20011
Subrecipient	Town of Westerly
Project Description	The Tower Street Community Center will be a new construction facility built on the site of the former Tower Street Elementary School. The CPF funded part of the project will be about 8,000 square feet, comprising 1 public lobby/gathering space, 1 healthcare reception area, 1 workforce training reception area, 2 classrooms, 3 telemed rooms, 2 multipurpose rooms, 5 bathrooms, 5 storage spaces/closets, 5 IT/mechanicals spaces, 1 janitor space, and 2 staff spaces. The CPF-funded space will be occupied by the Westerly Education Center, Wood River Health, and the Town of Westerly.
Capital Asset Ownership Type	Private
Total amount of CPF funding budgeted for the project	\$3,819,120.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$7,031,199.88

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	Yes
--	-----

--

Provide the Program Name of the other program providing federal funding	HUD Economic Development Initiative Community Project Funding
Provide the Assistance Listing number of the other program providing federal funding	14
Provide the amount of the other federal funding obligated (by Assistance Listing)	\$1,500,000.00
Is this other federal funding subject to the requirements of the Davis-Bacon Act?	No

Obligations and Expenditures

Current Period Obligation	\$3,819,120.00
Cumulative Obligation	\$3,819,120.00
Current Period Expenditure	\$2,000,000.00
Cumulative Expenditure	\$3,084,232.86
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	Funds were expended for architectural services, civil engineer/site work services, construction material testing and construction.
Current Program Income Earned	\$0.00
Cumulative Program Income Earned	\$0.00
Current Program Income Expended	\$0.00
Cumulative Program Income Expended	\$0.00

Project Status

Project Status	More than 50 percent complete
Projected construction start date	10/17/2025
Projected construction completion	10/15/2026

Projected initiation of operations date	11/15/2026
Actual construction start date	10/27/2025

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility

Multi-Purpose Community Facility Project

Street 1	83 Tower Street
Street 2	
City	Westerly
State	Rhode Island
Zip Code	02891
Type of Investment	New construction

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	3	
Computer Lab	0	
Multi-purpose Space	2	
Telemedicine Room	3	
Other	21	

If Other, please specify type of capital asset and number of features.	1 public lobby/gathering space, 1 healthcare reception area, 1 workforce training reception area, 5 bathrooms, 5 storage spaces/closets, 5 IT/mechanicals spaces, 1 janitor space, 2 staff spaces
Total square footage funded by CPF dollars (Planned)	8,000
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	No

Section 5.1 – General Project Information

Project Name	Wellness Hub at Amaral Building and Heritage Park
Identification Number	20007
Subrecipient	Town of Cumberland
	The Town of Cumberland is part of Providence County in Northeastern Rhode Island and has a population of 37,509. The Wellness Hub at the Amaral Building and Valley Falls Heritage Park is a renovation project that ties together the Amaral Building (2,720 sq of living area) and Heritage Park (2.3 acres) on Mill Street. The \$3,118,159 in funding from the ARPA CPF CLC municipal grant will support the adaptive reuse of existing Town assets into community resources. This includes an outdoor classroom, flexible learning space in the Amaral Building, a computer lab, a designated telehealth and community paramedicine office. The Town of Cumberland plans to provide programs that enable work, health, and education. Examples of work-enabling programs include resume review and writing assistance with professionals, series of drop-in mock interview sessions, skills training, and job fairs. Health-enabling programs include inoculations, paramedic-assisted telehealth appointments, blood pressure tests, cholesterol screening, and other preventative measures to avoid needing a primary care visit. Cumberland

Project Description

EMS and community partners will also host Narcan trainings and other substance use disorder prevention trainings. Education enabling programs include expanded after-school peer tutoring opportunities, GED or ELL courses, and through the outdoor classroom space, students will get a hands-on practical education. This space will also be available for educational

	programming for the schools and for non-profits such as the Boys and Girls Club of Northern RI.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$3,118,159.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$4,118,159.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	Yes
--	-----

Provide the Program Name of the other program providing federal funding	Community Development Block Grant
Provide the Assistance Listing number of the other program providing federal funding	14
Provide the amount of the other federal funding obligated (by Assistance Listing)	\$1,000,000.00
Is this other federal funding subject to the requirements of the Davis-Bacon Act?	Yes

Obligations and Expenditures

Current Period Obligation	\$3,118,159.00
Cumulative Obligation	\$3,118,159.00
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$2,692,529.50
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	The Amaral Building is completed. Currently in price negotiations with the contractor for the outdoor portion (Heritage Park) of the project. Stoss is providing a revised scope to focus just on the exterior classroom.
Current Program Income Earned	\$0.00
Cumulative Program Income Earned	\$0.00
Current Program Income Expended	\$0.00
Cumulative Program Income Expended	\$0.00

Project Status

Project Status	More than 50 percent complete
Projected construction start date	09/01/2024
Projected construction completion	10/31/2026
Projected initiation of operations date	11/30/2026
Actual construction start date	09/20/2024

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
---	----

Section 5.2C – Multi-Purpose Community Facility

Multi-Purpose Community Facility Project

Street 1	16 Mill Street
Street 2	
City	Cumberland
State	Rhode Island
Zip Code	02864
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	1	
Computer Lab	1	
Multi-purpose Space	2	
Telemedicine Room	1	
Other	7	

If Other, please specify type of capital asset and number of features.	This represents 2 admin offices, 2 bathrooms, 1 storage closet, 1 set of lockers, and a giving closet/pantry
Total square footage funded by CPF dollars (Planned)	9,302
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	Yes

Section 5.1 – General Project Information

Project Name	Multipurpose Community Learning Center at Cass Park
Identification Number	20008
Subrecipient	City of Woonsocket
Project Description	The proposed project is to build a Multipurpose Community Learning Center at Cass Park (Project), Woonsocket, RI. The Project will be a focal point in the community and serve as a place to promote overall well-being by providing programming that enables work, education, and health monitoring, and by offering both indoor settings and outdoor spaces where people can connect, build relationships, foster engagement, and participate in activities and services. New construction. consisting of a concrete slab on grade floor with a prefabricated metal building structure. The entire building structure shall be a prefabricated metal building structure with structural bays spaced at 20'-0" o.c. The building structure will be one level.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$7,143,500.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$7,143,500.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$7,143,500.00
Cumulative Obligation	\$7,143,500.00
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$1,032,035.24
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	We continue to be on schedule with the revised schedule. The building frame and roof is complete. The majority of the funds this quarter were spent on construction, site work, and engineering.
Current Program Income Earned	\$0.00
Cumulative Program Income Earned	\$0.00
Current Program Income Expended	\$0.00
Cumulative Program Income Expended	\$0.00

Project Status

Project Status	Less than 50 percent complete
Projected construction start date	05/21/2024
Projected construction completion	10/31/2026
Projected initiation of operations date	12/31/2026
Actual construction start date	05/21/2024

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Davis Bacon Certification

Do you intend to certify that 'all laborers and mechanics employed by contractors and subcontractors in the performance of such project are paid wages at rates not less than those prevailing, as determined by the U.S. Secretary of Labor in accordance with subchapter IV of chapter 31 of title 40, United States Code (commonly known as the "Davis-Bacon Act"), for the corresponding classes of laborers and mechanics employed on projects of a character similar to the contract work in the civil subdivision of the State (or the District of Columbia) in which the work is to be performed, or by the appropriate State entity pursuant to a corollary State prevailing-wage-in-construction law (commonly known as "baby Davis-Bacon Acts")?	Yes
---	-----

Certification for Labor Agreements

Do you intend to certify that 'the indicated project includes a project labor agreement, meaning a pre-hire collective bargaining agreement consistent with section 8(f) of the National Labor Relations Act (29 U.S.C. 158(f))?	No
--	----

Project Workforce Continuity Plan

How will the recipient ensure the project has ready access to a sufficient supply of appropriately skilled and unskilled labor to ensure high-quality construction throughout the life of the project, including a description of any required professional certifications and/or in-house training, registered apprenticeships or labor-management partnership training programs, and partnerships like unions, community colleges, or community-based groups?	The project will comply with Davis Bacon
How will the recipient minimize risks of labor disputes and disruptions that would jeopardize timeliness and cost-effectiveness of the project?	This project will pay prevailing wages and will not include a project labor agreement.
How will the recipient provide a safe and healthy workplace that avoids delays and costs associated with workplace illnesses, injuries, and fatalities, including descriptions of safety training, certification, and/or licensure requirements for all relevant workers (e.g., OSHA 10, OSHA 30)?	The project will comply with Davis Bacon
Will workers on the project receive wages and benefits that will secure an appropriately skilled workforce in the context of the local or regional labor market?	Yes
Does the project have a completed project labor agreement?	No

Additional Questions

Does the project prioritize local hires?	Yes
Does the project have a Community Benefit Agreement?	No

Section 5.2C – Multi-Purpose Community Facility

Multi-Purpose Community Facility Project

Street 1	366 Cumberland Hill Road
Street 2	
City	Woonsocket
State	Rhode Island
Zip Code	02895
Type of Investment	New construction

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	3	
Computer Lab	1	
Multi-purpose Space	3	
Telemedicine Room	5	
Other	13	

If Other, please specify type of capital asset and number of features.	per final floor plan- Storage, bathrooms, electrical room, mechanical/plumbing room, breakroom/vending, childcare room, reception office, nursing/changing room and Cust. closet
Total square footage funded by CPF dollars (Planned)	14,000
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	Yes

Section 5.1 – General Project Information

Project Name	Swift Community Center Renovation Project
Identification Number	20006
Subrecipient	Town of East Greenwich
Project Description	Construct an addition to the north side of the existing community center, add two classrooms. Renovate existing space to include a health screening room, additional storage, and hallways to connect to addition. The newly constructed space shall be 1,392 sq/ft and the total renovated existing space will be 659 sq/ft
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$1,596,800.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$1,596,800.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$1,596,800.00
Cumulative Obligation	\$1,596,800.00
Current Period Expenditure	\$179,108.95

Cumulative Expenditure	\$978,795.45
	During the second quarter of 2026 (April 1 – June 30, 2026), the Swift Community Center Renovation Project expended a total of approximately \$278,554 in construction costs across two payment applications, advancing cumulative project completion to 74% of the total revised contract sum. Payment Application #9 (March 1 – April 30, 2026), submitted by Martone Service Company, Inc., totaled \$202,568.50 (current payment due), with \$213,230.00 in work completed during the period. Key activities included: HVAC rough-in commenced and advanced to 41% complete (\$57,000 billed this period); Electrical rough-in commenced and advanced to 30% complete (\$21,000 billed); Metal Framing & GWB progressed to 60% complete (\$21,400 billed); Windows & Glazing reached 100% completion (\$8,250 billed); Doors & Hardware advanced to 75% complete (\$19,200 billed); LVT Flooring (COR-1) commenced at 67% complete (\$4,480 billed); Alternate 1 Restroom tiling advanced to 50% complete (\$5,000 billed); and PM & Supervision continued (\$25,000 billed). The contract sum to date remained at \$1,274,631.14, with cumulative completion of \$902,909.14 (71%) and a retainage balance of \$45,145.46. Payment Application #10 (May 1 – May 31, 2026), totaled \$75,985.40 (current payment due), with \$79,984.63 in work completed during the period.

Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.

Key activities included: HVAC progressed to 68% complete (\$37,815 billed this period); Electrical progressed to 53% complete (\$15,760 billed); Site Asphalt reached 100% completion (\$17,500 billed); Loam & Seed advanced to 75% complete (\$3,750 billed); and COR-9 Paving completed (\$8,527.20 billed). Five new change orders (COR-5 through COR-9) were approved during Q2, adding a net \$49,124.68 to the contract and bringing the revised contract sum to \$1,323,755.82. The COR-8 HVAC Credit (\$5,946.50) offset a portion of added costs. Cumulative project completion stands at \$982,893.77 (74%) with a balance to finish (plus retainage) of \$390,006.74. Architectural services provided by Studio JAED (The JAED Corporation) continued through Q2, encompassing Construction Administration activities including site observations, review of contractor submittals, coordination of change orders, and project documentation. No community engagement costs were incurred during this reporting period. Remaining major scopes of work include: Acoustical Ceilings, Painting, Sound Rooms, Window Treatments, completion of Flooring, Plumbing, PM & Supervision, Closeout Documentation, and Final Cleaning. The project remains on

	track toward the projected construction completion date of August 1, 2026.
Current Program Income Earned	\$0.00
Cumulative Program Income Earned	\$0.00
Current Program Income Expended	\$0.00
Cumulative Program Income Expended	\$0.00

Project Status

Project Status	More than 50 percent complete
Projected construction start date	04/15/2025
Projected construction completion	09/01/2026
Projected initiation of operations date	10/01/2026
Actual construction start date	04/15/2025

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility

Multi-Purpose Community Facility Project

Street 1	121 Pierce St
Street 2	

City	East Greenwich
State	Rhode Island
Zip Code	02818
Type of Investment	New construction

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	2	
Computer Lab	1	
Multi-purpose Space	1	
Telemedicine Room	1	
Other	1	

If Other, please specify type of capital asset and number of features.	A storage closet will be constructed in the renovated area to house program supplies, tables, chairs.
Total square footage funded by CPF dollars (Planned)	2,051
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	Yes

Section 5.1 – General Project Information

Project Name	Hopkinton Regional Community Center
Identification Number	20012
Subrecipient	Town of Hopkinton
Project Description	Community Center for the Towns of Hopkinton and Richmond, RI where users will have open access to computers, public and private meeting rooms, educational offerings, trainings, spaces for Telehealth, assistance with job searches, crafting and many other community programs. This project transformed the 2,500 square-foot, one-story building, which was used for multipurpose functions and Department of Public Works (DPW) storage, into a vibrant community hub. The project encompassed a full renovation of the existing structure and the addition of a new 247 square-foot expansion. The redesigned facility houses three offices, two multipurpose rooms, a classroom, restrooms, a breakroom, storage space and has an accessible lift to ensure ADA compliance. The building was completely renovated and reimagined with new walls, roofing, siding, windows and doors. The site work includes construction of a new parking lot that is ADA compliant, installing new drainage system for runoff and retrofitting the sewage disposal system to meet current standards. The project was funded by CPF in its entirety.

Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$2,666,514.04
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$2,666,514.04

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$2,666,514.04
Cumulative Obligation	\$2,666,514.04
Current Period Expenditure	\$233,675.02
Cumulative Expenditure	\$2,665,834.08
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	Capital project related activities are complete; however, per U.S. Treasury guidance, the project is being marked as “More than 50 percent complete” since final payment has not been issued. Over the next quarter, grant closeout and final financial documentation will be prepared for submission and approval by the State of Rhode Island. After which the final payment will be issued to the subrecipient. Once that is completed, the project will be marked as "Completed".
Current Program Income Earned	\$0.00
Cumulative Program Income Earned	\$0.00
Current Program Income Expended	\$0.00
Cumulative Program Income Expended	\$0.00

Project Status

Project Status	More than 50 percent complete
Projected construction start date	01/01/2025
Projected construction completion	01/09/2026
Projected initiation of operations date	02/01/2026
Actual construction start date	01/06/2025

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility**Multi-Purpose Community Facility Project**

Street 1	188A Main Street
Street 2	
City	Hopkinton
State	Rhode Island
Zip Code	02804
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	1	
Computer Lab	0	
Multi-purpose Space	4	
Telemedicine Room	1	
Other	4	

If Other, please specify type of capital asset and number of features.	The facility will have a breakroom, a custodial closet and two bathrooms.
--	---

Total square footage funded by CPF dollars (Planned)	2,750
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	No

Section 5.1 – General Project Information

Project Name	Lincoln Learning Center
Identification Number	20019
Subrecipient	Town of Lincoln
	The Lincoln Learning Center consists of a 2600 SF wing that is attached to the new Lincoln Central Rescue. While this is connected, it is completely isolated from all Rescue activities. There are four spaces labeled consult 1, 2, 3 and Meeting room. These are areas for one-on-one meetings, small groups or individual use. The consult rooms will have computers for public use for things such as job interviews. Consult #1 will also be used for health screenings. This room will have a handwashing sink and minor medical equipment. All of these spaces will consist of metal framing, drywall and acoustic insulation. The walls will run to the bottom of the deck to ensure the best acoustical properties. All rooms will have both wireless access and physical data drops. There will be acoustical ceilings with the optimal amount of LED lighting for increased productivity. All areas will have resilient flooring. The multipurpose room (labeled above as the Lincoln Learning Center) will be a larger central room that is for classes, assembly and other programming for a lot of people. This room will be fitted with desks, AV Equipment, and a podium. Just as the other spaces,

Project Description

the multipurpose room will consist of metal framing, drywall and acoustic insulation. The walls will run to the bottom of the deck to ensure the best acoustical properties. All rooms will have both wireless access and physical data drops. There will be acoustical ceilings with the optimal amount of LED lighting for increased productivity. All areas will have resilient flooring

The multipurpose room will also have a small kitchenette and storage attached. The FF&E for this space will be designed to fit in the storage room to make this space as flexible as possible. Currently We do not have enough funding for the entire FF&E package as shown on the drawings and rendering.

Heating and cooling will be accomplished with a VRF system. This system will be fully electric and have individual room controls. The condensers will be placed on the flat part of the roof. The ventilation will be through a DOAS unit on the roof. They will

	also be exhaust fans for the bathrooms as required. See preliminary HVAC plan below.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$2,000,000.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$2,000,000.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$2,000,000.00
Cumulative Obligation	\$2,000,000.00
Current Period Expenditure	\$500,000.00
Cumulative Expenditure	\$1,480,000.00
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	All prior items are complete, finishes and accessories are being worked on throughout the space, with final items being put in.
Current Program Income Earned	\$0.00
Cumulative Program Income Earned	\$0.00
Current Program Income Expended	\$0.00
Cumulative Program Income Expended	\$0.00

Project Status

Project Status	More than 50 percent complete
Projected construction start date	02/02/2025
Projected construction completion	05/01/2026
Projected initiation of operations date	08/31/2026
Actual construction start date	03/07/2025

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility**Multi-Purpose Community Facility Project**

Street 1	98 Old River Road
Street 2	
City	Lincoln
State	Rhode Island
Zip Code	02865
Type of Investment	New construction

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	
Computer Lab	0	
Multi-purpose Space	4	
Telemedicine Room	1	
Other	4	

If Other, please specify type of capital asset and number of features.	restroom 1, restroom 2, kitchenette, storage closet
Total square footage funded by CPF dollars (Planned)	2,600
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	Yes

Section 5.1 – General Project Information

Project Name	Coventry Community Learning Center 1
Identification Number	20018
Subrecipient	Town of Coventry

Project Description	The Town of Coventry is performing a rehabilitation of a portion of the existing Town Hall Annex building, 38,500' square feet of a total 105,000' square feet as part of the Rhode Island Capital Projects Fund (CPF), Community Learning Centers Municipal Grant Program. This project includes the rehabilitation of twenty-six(26) rooms to include a reception area, resource/waiting area, administration offices, Project Friends administration and programs space, career exploration, and supported employment space with mini-computer lab, multi-use training spaces, computer resources, café/coffee shop, parent resource area, community action partner space, library computer lab and resource/training areas. It will also include a Wellness Center that provides a consultation area, waiting room and consultation/examination rooms. The Project area will also include rehabilitation of restrooms which will be ADA compliant and include approximately twenty-six (26) fixtures and two (2) showers. As part of this project a unique component, the café/coffee shop will open into the Courtyard Learning Center, providing seating, educational areas all as part of the landscaped courtyard.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$4,959,564.96

Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$5,535,005.71
---	----------------

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$4,959,564.96
Cumulative Obligation	\$4,959,564.96
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$4,136,121.38
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	Major construction was completed in February 2026. During this quarter we continues with some punch list items and some items that came up during final inspection by building official and fire Marshall. all work was completed as of 6/15/2026 and operations are set to commence around 7/13/2026. The total project cost has been revised taking into consideration all change orders and current projected cost overruns. The added costs will come from Town funds. Capital project related activities are complete; however, per U.S. treasury guidance, the project is being marked as 'over 50% complete since final payment has not been issued. Over the next quarter, grant closeout and final financial documentation will be prepared for submission and approval by the State of Rhode Island. After which the final payment will be issued to the subrecipient. Once that is completed, the project will be marked as "Complete".
Current Program Income Earned	\$0.00
Cumulative Program Income Earned	\$0.00
Current Program Income Expended	\$0.00
Cumulative Program Income Expended	\$0.00

Project Status

Project Status	More than 50 percent complete
Projected construction start date	08/17/2024
Projected construction completion	06/15/2026
Projected initiation of operations date	07/13/2026
Actual construction start date	08/17/2024

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility**Multi-Purpose Community Facility Project**

Street 1	1675 Flat River Rd
Street 2	
City	Coventry
State	Rhode Island
Zip Code	02816
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	8	
Computer Lab	2	
Multi-purpose Space	3	
Telemedicine Room	3	
Other	10	

If Other, please specify type of capital asset and number of features.	1 - Food Service Training Room/Café; 6 Restrooms; 2 Shower Rooms; 1 - Staff/Consultant/Provider breakroom.
Total square footage funded by CPF dollars (Planned)	38,500
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	Yes

Section 5.1 – General Project Information

Project Name	Cross Mills Public Library Community Learning Center
Identification Number	20017
Subrecipient	Town of Charlestown
	The Cross Mills Public Library renovation project includes targeted improvements across three primary areas: the First Floor, Basement, and Conveying System. The overall goal of the project is to enhance accessibility, improve acoustical performance, and create functional, private spaces that better support the library's programs. Magazine Collection Area (600 SF) The Magazine Collection Area will be upgraded to include a new private meeting room designed to support small group collaboration. This room will be constructed using a glazed storefront system featuring acoustic glass with gasketed aluminum framing to ensure sound control and speech privacy. A semi-opaque window film will be applied to maintain privacy while still allowing occupants to be visually detected from the outside, enhancing both accessibility and safety. The meeting room will be furnished with a conference table and six chairs to support small meetings and discussions. Additionally, both the Magazine Collection Area and the new meeting room will receive new carpet and fresh paint. A dedicated

Project Description

mini-split HVAC system will be installed to provide independent climate control for the meeting space.

Main & Children's Collection Area (900 SF)

To address existing acoustical challenges, this area will be enhanced with suspended acoustical panels installed throughout the space, including above the circulation desk. These improvements will significantly reduce ambient noise and improve the ability to hold conversations within the library.

In addition, the Main and Children's Collection Areas will receive new carpet finishes, and the children's restroom will be renovated to improve functionality and user experience.

Basement Improvements (950 SF)

The basement level will be reconfigured to include two new private workspaces: one designed for individual use and a second small meeting room

accommodating up to two occupants. These rooms will be constructed using metal stud framing, acoustical insulation, and gypsum wallboard assemblies to ensure sound separation.

Each workspace will feature a gasketed acoustic glass door system with frosted film to provide privacy while maintaining visibility of occupancy.

Mechanical upgrades will include the installation of three new mini-split systems for temperature control and a dedicated Energy Recovery Ventilator (ERV) to introduce fresh air and improve

indoor air quality.

The basement will also receive new carpet and paint finishes throughout, creating a more functional and comfortable working environment.

Conveying Systems

To improve accessibility and ensure ADA compliance, a new vertical platform lift will be installed to provide access between the first floor and basement levels.

This addition will allow all patrons

	and staff to fully utilize the library's facilities regardless of mobility limitations.
Capital Asset Ownership Type	Other
If Other, please provide a narrative description.	The Library is owned by the 501c3 nonprofit called Cross Mills Public Library
Total amount of CPF funding budgeted for the project	\$673,368.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$673,368.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$673,368.00
Cumulative Obligation	\$673,368.00
Current Period Expenditure	\$200,000.00
Cumulative Expenditure	\$435,000.00
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	During this quarter the HVAC and mechanical upgrades in the lower level were completed. The lift was installed and is awaiting inspection. All painting and finish work was completed. Furniture was procured and installed. We are awaiting carpet for the stairs, which was delayed due to a defect in the purchased carpet. We are also awaiting the installation of the screen in the larger meeting room. Acoustical treatments were installed in all private spaces. We are awaiting acoustical treatments for the front desk area. Completion was delayed primarily due to delays in HVAC installation and the installation of the new lift.
Current Program Income Earned	\$0.00
Cumulative Program Income Earned	\$0.00
Current Program Income Expended	\$0.00
Cumulative Program Income Expended	\$0.00

Project Status

Project Status	More than 50 percent complete
Projected construction start date	01/05/2026
Projected construction completion	07/15/2026

Projected initiation of operations date	07/15/2026
Actual construction start date	01/05/2026

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility

Multi-Purpose Community Facility Project

Street 1	4417 Old Post Road
Street 2	
City	Charlestown
State	Rhode Island
Zip Code	02813
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	
Computer Lab	0	
Multi-purpose Space	2	
Telemedicine Room	1	
Other	2	

If Other, please specify type of capital asset and number of features.	Magazine Collection area and new Accessible Lift to basement
Total square footage funded by CPF dollars (Planned)	2,450
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	Yes

Section 5.1 – General Project Information

Project Name	East Providence Community Center
Identification Number	20020
Subrecipient	City of East Providence
Project Description	The East Providence Community Center is a new construction project to create multi-purpose space for health, education, and workforce development. The space currently provides four multi-purpose spaces to host programming, in addition to a health monitoring office and health programming space, as well as the three individual spaces for health, education, and workforce programming. An administration suite is included as well to provide space for City Staff to administer the programming and building. The space is located adjacent to the existing East Providence Senior Center and Recreation Department. The City does not currently have a Community Center, and lacks space to meet the needs of our community's health, education and workforce needs.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$10,493,659.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$10,493,659.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$10,493,659.00
Cumulative Obligation	\$10,493,659.00
Current Period Expenditure	\$1,251,894.36
Cumulative Expenditure	\$4,681,776.71
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	Major activities include the erection of the primary steel of the pre-engineered metal building, the wall panels, roof panels, concrete floor, underground electrical and plumbing work into the building, interior framing and insulation. Other expenses include owner's project manager services, construction manager at risk services, and architectural fees.
Current Program Income Earned	\$0.00
Cumulative Program Income Earned	\$0.00
Current Program Income Expended	\$0.00
Cumulative Program Income Expended	\$0.00

Project Status

Project Status	Less than 50 percent complete
Projected construction start date	06/02/2025
Projected construction completion	10/31/2026
Projected initiation of operations date	10/31/2026

Actual construction start date	06/06/2025
--------------------------------	------------

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Davis Bacon Certification

Do you intend to certify that 'all laborers and mechanics employed by contractors and subcontractors in the performance of such project are paid wages at rates not less than those prevailing, as determined by the U.S. Secretary of Labor in accordance with subchapter IV of chapter 31 of title 40, United States Code (commonly known as the "Davis-Bacon Act"), for the corresponding classes of laborers and mechanics employed on projects of a character similar to the contract work in the civil subdivision of the State (or the District of Columbia) in which the work is to be performed, or by the appropriate State entity pursuant to a corollary State prevailing-wage-in-construction law (commonly known as "baby Davis-Bacon Acts")?	Yes
---	-----

Certification for Labor Agreements

Do you intend to certify that 'the indicated project includes a project labor agreement, meaning a pre-hire collective bargaining agreement consistent with section 8(f) of the National Labor Relations Act (29 U.S.C. 158(f))?	No
--	----

Project Workforce Continuity Plan

How will the recipient ensure the project has ready access to a sufficient supply of appropriately skilled and unskilled labor to ensure high-quality construction throughout the life of the project, including a description of any required professional certifications and/or in-house training, registered apprenticeships or labor-management partnership training programs, and partnerships like unions, community colleges, or community-based groups?	The City has engaged a Construction Manager at Risk early on in the project to ensure the project will be able to bid projects out in a timely manner and have access to a sufficient supply of appropriately skilled labor.
How will the recipient minimize risks of labor disputes and disruptions that would jeopardize timeliness and cost-effectiveness of the project?	The City will be paying prevailing wages and comply with Davis-Bacon to minimize risks of labor disputes and disruptions. The Construction Manager at Risk has been evaluated prior to hiring, and has demonstrated the ability to complete projects on time.
How will the recipient provide a safe and healthy workplace that avoids delays and costs associated with workplace illnesses, injuries, and fatalities, including descriptions of safety training, certification, and/or licensure requirements for all relevant workers (e.g., OSHA 10, OSHA 30)?	The Construction Manager at Risk has created a safety plan that will provide a safe and healthy workplace that prioritizes the safety of all workers.
Will workers on the project receive wages and benefits that will secure an appropriately skilled workforce in the context of the local or regional labor market?	Yes
Does the project have a completed project labor agreement?	No

Additional Questions

Does the project prioritize local hires?	No
Does the project have a Community Benefit Agreement?	No

Section 5.2C – Multi-Purpose Community Facility

Multi-Purpose Community Facility Project

Street 1	610 Waterman Ave
Street 2	
City	East Providence
State	Rhode Island
Zip Code	02914
Type of Investment	New construction

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	
Computer Lab	0	
Multi-purpose Space	7	
Telemedicine Room	1	
Other	5	

If Other, please specify type of capital asset and number of features.	Administrative suite for staff running the facility, bathrooms, storage, and a mechanical/electrical room.
Total square footage funded by CPF dollars (Planned)	9,803
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	Yes

Section 5.1 – General Project Information

Project Name	El Centro
Identification Number	20021
Subrecipient	City of Central Falls
	El Centro will be a 19,000 SF Community Center in Central Falls. This early 1900s historic building will be gutted and re-built, while keeping the shell and historical attributes. This building has a basement and 3 floors. This building is currently a brick structure with a combination of wood and steel framing. Approximately 50% of the brick and other masonry units will be repointed and cleaned. The roof will be replaced with a new TPO roofing system. Currently there is an inch of insulation and it does not meet code. All the windows in the building are to be replaced with a style that fits the historic look of the building. 2 large bay windows, on the third floor are considered historical and the intent is to repair/refinish in lieu of replacement. All MEP/FP systems will also be replaced. The interior of the building will be gutted other than the exterior walls and the historical wood floors. 60% of the original wooden framing needs to be reinforced with lumber to have the correct structural integrity. A two hour rated drywall system will need to be installed at each ceiling to bring the building up to code. All walls will be furred out to accept new

Project Description

framing and insulation. These walls will receive acoustical insulation and drywall. Wooden wainscoting will be installed to resemble the historical wainscoting. Existing wainscoting is not salvageable. Areas that have the pre-existing historical floors will be restored. Resilient flooring will be installed in area which do not have the pre-existing flooring. All areas will receive ACT ceilings with soffits as needed for HVAC. There will be a new central stair installed in the middle of the building. This will be the main point of egress. For people with limited accessibility, we will be adding a small addition on the back of the building for a new elevator. There will also be a secondary staircase in this addition.

The basement (4,200 sf) will be full of offices for different programming. They will be constructed of metal studs, drywall and acoustic insulation. There will be resilient flooring throughout and ACT ceilings. Three of the office spaces will be specifically dedicated for private work areas in case someone wants to come in for a virtual job interview, a tele-health appointment, online education classes or anything else that needs a degree of privacy.

The first floor (4,600 sf) with comprise of offices, a large meeting room and a food pantry. This will mainly be built the same way as the basement with a few exceptions. There will be a glass

glazing system for the walls of the food pantry to make the space feel bigger. This will be made out of aluminum and glass.

Floors 2 and 3 (4,600 sf each) are currently only in this project as storage spaces. Proper MEP systems will be installed for basic life safety, but there will be no programming on these floors. If extra funding becomes available

	these floors would be fitted out. The additional cost of this work is approx. 1.4M Dollars
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$8,985,198.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$13,064,698.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	Yes
--	-----

Provide the Program Name of the other program providing federal funding	CDBG21
Provide the Assistance Listing number of the other program providing federal funding	14
Provide the amount of the other federal funding obligated (by Assistance Listing)	\$1,000,000.00
Is this other federal funding subject to the requirements of the Davis-Bacon Act?	Yes

Provide the Program Name of the other program providing federal funding	Congressionally Directed Spending Grant - USDA
Provide the Assistance Listing number of the other program providing federal funding	10
Provide the amount of the other federal funding obligated (by Assistance Listing)	\$2,000,000.00
Is this other federal funding subject to the requirements of the Davis-Bacon Act?	Yes

--	--

Provide the Program Name of the other program providing federal funding	Community Facilities Grant
Provide the Assistance Listing number of the other program providing federal funding	10
Provide the amount of the other federal funding obligated (by Assistance Listing)	\$779,500.00
Is this other federal funding subject to the requirements of the Davis-Bacon Act?	Yes

Provide the Program Name of the other program providing federal funding	Coronavirus Local Fiscal Recovery Fund
Provide the Assistance Listing number of the other program providing federal funding	21
Provide the amount of the other federal funding obligated (by Assistance Listing)	\$237,195.00
Is this other federal funding subject to the requirements of the Davis-Bacon Act?	Yes

Obligations and Expenditures

Current Period Obligation	\$8,985,198.00
Cumulative Obligation	\$8,985,198.00
Current Period Expenditure	\$747,998.71
Cumulative Expenditure	\$5,127,367.40
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	A majority of the activities in this quarter were funded by non-CPF sources. Renovation of the existing building and construction of the new addition is on schedule. The structural steel and elevator shaft at the new addition is complete, and the concrete decks at each floor have been placed. In the existing building, finish MEP work is underway with plumbing fixtures and lighting. Once the new addition is weathertight, the electrical switchgear will be installed and the building should be energized by the end of July.
Current Program Income Earned	\$0.00
Cumulative Program Income Earned	\$0.00
Current Program Income Expended	\$0.00
Cumulative Program Income Expended	\$0.00

Project Status

Project Status	More than 50 percent complete
Projected construction start date	07/21/2025
Projected construction completion	09/18/2026
Projected initiation of operations date	10/31/2026
Actual construction start date	08/11/2025

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	Yes
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	Yes
What is the Program Name and Assistance Listing of the other federal program that is being matched, as well as statutory citation permitting CPF funds to be used as non federal matching funds?	Community Facilities Grant-10.766
If yes, provide the total amount of CPF funds being used as matching funds.	\$1,559,000.00
If yes, provide a brief description of the target project, including the total anticipated costs for the target project from all funding sources.	El Centro of Central Falls has a total project cost of \$13,064,698 of which CPF is currently funding \$898,519.8. Central Falls is Rhode Island's most socioeconomically challenged community and the hardest hit by the COVID-19 pandemic. In fact, not only was Central Falls Rhode Island's COVID hot spot for the majority of the pandemic, but at times had the highest positivity rates per capita in the country, and even the world!

Davis Bacon Certification

Do you intend to certify that 'all laborers and mechanics employed by contractors and subcontractors in the performance of such project are paid wages at rates not less than those prevailing, as determined by the U.S. Secretary of Labor in accordance with subchapter IV of chapter 31 of title 40, United States Code (commonly known as the "Davis-Bacon Act"), for the corresponding classes of laborers and mechanics employed on projects of a character similar to the contract work in the civil subdivision of the State (or the District of Columbia) in which the work is to be performed, or by the appropriate State entity pursuant to a corollary State prevailing-wage-in-construction law (commonly known as "baby Davis-Bacon Acts")?	Yes
---	-----

Certification for Labor Agreements

Do you intend to certify that 'the indicated project includes a project labor agreement, meaning a pre-hire collective bargaining agreement consistent with section 8(f) of the National Labor Relations Act (29 U.S.C. 158(f))?	No
--	----

Project Workforce Continuity Plan

How will the recipient ensure the project has ready access to a sufficient supply of appropriately skilled and unskilled labor to ensure high-quality construction throughout the life of the project, including a description of any required professional certifications and/or in-house training, registered apprenticeships or labor-management partnership training programs, and partnerships like unions, community colleges, or community-based groups?	Due to the prevailing wage laws in Rhode Island there is a skilled workforce at the ready. These laws make it an even playing field for union and non union contractors alike. We will be putting this project out to bid with contractors that are part of RI

How will the recipient minimize risks of labor disputes and disruptions that would jeopardize timeliness and cost-effectiveness of the project?	We will work with local trade organizations to ensure a proper workforce. Early on we will reach out to contactors, labor unions and others to let them know the job will be coming and give them time to bid the job properly and ensure that they can obtain proper man power. On top of this Providence ordinance requires registered apprenticeship program and 15% apprenticeship utilization rate. The city of Providence has also brought on an OPM to help push the schedule, control costs and help to ensure adequate bids and manpower on the project.
How will the recipient provide a safe and healthy workplace that avoids delays and costs associated with workplace illnesses, injuries, and fatalities, including descriptions of safety training, certification, and/or licensure requirements for all relevant workers (e.g., OSHA 10, OSHA 30)?	We will ensure that "osha compliance" is written into the final AIA contract with the awarded bidder. The City of Providence has retained an OPM for this project. Part of their scope of services is to review the GC's Site-Specific Safety Plan and monitor the project for compliance. The OPM has full authority to stop work if unsafe working conditions are observed
Will workers on the project receive wages and benefits that will secure an appropriately skilled workforce in the context of the local or regional labor market?	Yes
Does the project have a completed project labor agreement?	No

Additional Questions

Does the project prioritize local hires?	Yes
--	-----

Does the project have a Community Benefit Agreement?	No
--	----

Section 5.2C – Multi-Purpose Community Facility

Multi-Purpose Community Facility Project

Street 1	702 Broad Street
Street 2	
City	Central Falls
State	Rhode Island
Zip Code	02863
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	2	
Computer Lab	8	
Multi-purpose Space	1	
Telemedicine Room	3	
Other	1	

If Other, please specify type of capital asset and number of features.	Share Market which will function like a food pantry
Total square footage funded by CPF dollars (Planned)	19,500
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	Yes

Section 5.1 – General Project Information

Project Name	North Providence Community Learning Center
Identification Number	20022
Subrecipient	Town of North Providence
	The project entails the renovation of the second floor of the library and the renovation of the outside classroom area and associated stairwell from the upper parking area. The interior renovation includes a 900 sq. ft. Computer Room (utilizing 2 separate smaller rooms and extending the space out), and a 350 sq ft private meeting room, creating a 252 sq ft storage/copy area, a 96 sq ft staff room, two Offices, one new ADA compliant restroom and one renovated ADA compliant restroom. On the opposite side of the second floor, a 795 sq ft classroom will be created along with two (2) smaller private meeting rooms. Because of the reconfiguration and addition of rooms, the engineering company recommended the building wide mechanical upgrades including fans/ventilation, heating & cooling, and plumbing. There will also be building wide electrical upgrades to include a new 208Y/120-volt panel would be used to power new receptacles & required HVAC equipment in the classroom and computer room. Two additional meeting rooms were added to the scope via change order in December 2025. These rooms are being renovated in early 2026.

Project Description

Provide new receptacles & data outlets for each computer station, teachers desk and convenience receptacles along walls as required by code.

Provide new recessed, LED type lighting in all rooms with required occupancy & daylight harvesting sensors as required by code. An existing Gamewell master-box is present to provide fire department notification upon activation of the fire alarm system. This system has reached the end of its lifespan and adding devices may not be feasible for the current renovation.

The exterior scope of work consists of a new stairway leading from the North Providence High School to the exterior classroom area. The classroom area will consist of 2 outdoor classrooms with canopy roofs, improved Wi-Fi connectivity, exterior lighting and

	classroom seating, updated landscaping and guardrails along Mineral Springs Ave.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$2,860,894.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$3,160,894.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$2,860,894.00
Cumulative Obligation	\$2,860,894.00
Current Period Expenditure	\$15,680.52
Cumulative Expenditure	\$1,482,306.01
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	The interior phase is complete and operations began in April of this year. The exterior phase of the project kicked off on June 1st with site work commencing. The expected substantial completion date is October 31st.
Current Program Income Earned	
Cumulative Program Income Earned	
Current Program Income Expended	
Cumulative Program Income Expended	

Project Status

Project Status	More than 50 percent complete
Projected construction start date	06/16/2025
Projected construction completion	10/31/2026
Projected initiation of operations date	04/15/2026
Actual construction start date	06/16/2025

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility**Multi-Purpose Community Facility Project**

Street 1	1810 Mineral Spring Avenue
Street 2	
City	North Providence
State	Rhode Island
Zip Code	02904
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	1	
Computer Lab	1	
Multi-purpose Space	3	
Telemedicine Room	1	
Other	8	

If Other, please specify type of capital asset and number of features.	We are also including the renovation of the existing 6500 sq ft outside classroom and associated stairwell from upper parking area, a 252 sq ft storage/copy area, a 96 sq ft staff room, 2 admin offices, 1 new ADA compliant restroom and 1 renovated ADA compliant restroom
Total square footage funded by CPF dollars (Planned)	8,893
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	Yes

Section 5.1 – General Project Information

Project Name	Exeter Work, Education, and Health Resource Center - Cancelled
Identification Number	20009
Subrecipient	Town of Exeter
Project Description	To purchase a building that partly will function as a community center. It will provide resources that will enable work, education, and health for the residents of The Town of Exeter. The purpose of the building will be to particularly help those who were disadvantaged during the COVID Pandemic. At its November 4, 2024, Regular Meeting, the Exeter Town Council considered a motion to rescind and retally a vote taken on June 17, 2024 to accept the CPF CLC grant. The motion to reject the grant passed at the November 2024 meeting. Exeter formally withdrew from the CPF CLC grant on November 15, 2024.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$0.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$0.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	Yes
--	-----

Provide the Program Name of the other program providing federal funding	American Rescue Plan Act
Provide the Assistance Listing number of the other program providing federal funding	21
Provide the amount of the other federal funding obligated (by Assistance Listing)	\$279,475.00
Is this other federal funding subject to the requirements of the Davis-Bacon Act?	Yes

Obligations and Expenditures

Current Period Obligation	\$0.00
Cumulative Obligation	\$0.00
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$0.00
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	No CPF funds expended yet
Current Program Income Earned	
Cumulative Program Income Earned	
Current Program Income Expended	
Cumulative Program Income Expended	

Project Status

Project Status	Cancelled
Projected construction start date	01/01/2025
Projected construction completion	12/31/2025
Projected initiation of operations date	01/01/2026

Actual construction start date	
--------------------------------	--

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility

Multi-Purpose Community Facility Project

Street 1	Cancelled - 742 Ten Rod Rd
Street 2	
City	Cancelled - Exeter
State	Rhode Island
Zip Code	02822
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	
Computer Lab	0	
Multi-purpose Space	0	
Telemedicine Room	0	
Other	0	

Total square footage funded by CPF dollars (Planned)	0
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	No

Section 5.1 – General Project Information

Project Name	Harmony Library Community Addition
Identification Number	20024
Subrecipient	Town of Gloucester
Project Description	Build a 900 square foot addition to the library that will serve as the community room. This new room will accommodate larger gatherings for educational and cultural events Existing community space will be renovated to provide dedicated resources for employment, education, and telehealth.
Capital Asset Ownership Type	Private
Total amount of CPF funding budgeted for the project	\$768,988.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$768,988.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$768,988.00
Cumulative Obligation	\$768,988.00
Current Period Expenditure	\$150,000.00
Cumulative Expenditure	\$300,000.00
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	Exterior siding is being installed, windows have been installed, electrical is nearly complete, HVAC work is nearly complete, preparations have been made for the concrete patio and walkway.
Current Program Income Earned	
Cumulative Program Income Earned	
Current Program Income Expended	
Cumulative Program Income Expended	

Project Status

Project Status	More than 50 percent complete
Projected construction start date	11/30/2025
Projected construction completion	07/31/2026
Projected initiation of operations date	09/08/2026
Actual construction start date	12/08/2025

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
---	----

Section 5.2C – Multi-Purpose Community Facility

Multi-Purpose Community Facility Project

Street 1	195 Putnam Pike
Street 2	
City	Glocester
State	Rhode Island
Zip Code	02814
Type of Investment	New construction

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	
Computer Lab	2	
Multi-purpose Space	1	
Telemedicine Room	1	
Other	0	

Total square footage funded by CPF dollars (Planned)	1,080
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	No

Section 5.1 – General Project Information

Project Name	Manton Library - Community Room and Meeting Rooms Renovation
Identification Number	20023
Subrecipient	Town of Gloucester
Project Description	The existing community room and three small rooms, 1,320 square feet, have been renovated. An existing small conference room has been renovated to include three private rooms each one dedicated to telehealth, employment tasks, and educational online classes.
Capital Asset Ownership Type	Private
Total amount of CPF funding budgeted for the project	\$261,259.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$261,259.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$261,259.00
Cumulative Obligation	\$261,259.00
Current Period Expenditure	\$26,126.00
Cumulative Expenditure	\$261,259.00
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	\$259 was used to cover a portion of FFE costs. All closeout tasks were completed and final payments were made in Q1. The project has been closed out.
Current Program Income Earned	
Cumulative Program Income Earned	
Current Program Income Expended	
Cumulative Program Income Expended	

Project Status

Project Status	Completed
Actual construction start date	03/03/2025
Actual construction completion	12/31/2025
Have operations been initiated? (Y/N)	Yes
If yes, provide the the date operations were initiated	02/02/2026

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility

Multi-Purpose Community Facility Project

Street 1	1137 Putnam Pike
Street 2	
City	Glocester
State	Rhode Island
Zip Code	02814
Is the actual address the same as the planned address?	Yes
Street 1	1137 Putnam Pike
Street 2	
City	Glocester
State	Rhode Island
Zip Code	02814
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	0
Computer Lab	2	2
Multi-purpose Space	1	1
Telemedicine Room	1	1
Other	1	1

If Other, please specify type of capital asset and number of features.	Three rooms will be renovated for storage
Total square footage funded by CPF dollars (Planned)	1,320

Total square footage funded by CPF dollars (Actual)	1,320
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	No
Total number of individuals utilizing the capital asset (Actual)	201

Section 5.1 – General Project Information

Project Name	Davey Lopes Recreation Center
Identification Number	20015
Subrecipient	City of Providence
Project Description	The Davey Lopes Community Center Renovations will be a complete renovation of the building. This building is a 13,400-sf one-story structure. There is a small basement area which contains the electrical service and pool equipment. There will be renovations across 9,000-sf of the facility. This includes the entire building other than the 3,300-sf gymnasium. Attached to the building is a 6,400-sf outdoor pool and a large skatepark. There is no scope of work associated with these recreational areas other than the overall building systems. There is no major structural work related to this project. There will be minor structural steel added for HVAC unit support. The majority of the building will receive new finishes including paint, flooring, ceiling and lighting. Interior doors will be replaced. The key interior areas are the computer lab, multipurpose 1, multipurpose 2, private zoom room 1, private zoom room 2, private telemedicine room 1, and a kitchenette. Additional ADA restrooms will be added and work will be done throughout the building to make it more ADA accessible.

Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$7,583,842.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$7,583,842.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$7,583,842.00
Cumulative Obligation	\$7,583,842.00
Current Period Expenditure	\$1,497,720.05
Cumulative Expenditure	\$4,124,533.39
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	Funds this period were expended on architectural & engineering services and construction administration, ongoing OPM services, and construction through the General Contractor. Construction and demolition included electrical finish, masonry infill, roof install, plumbing finish, drywall, painting, millwork, mechanical installation and commissioning and sitework. Construction was slightly delayed due to the installation of communications equipment required by Providence Fire Department.
Current Program Income Earned	
Cumulative Program Income Earned	
Current Program Income Expended	
Cumulative Program Income Expended	

Project Status

Project Status	More than 50 percent complete
Projected construction start date	08/11/2025
Projected construction completion	08/31/2026
Projected initiation of operations date	09/17/2026

Actual construction start date	09/29/2025
--------------------------------	------------

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Davis Bacon Certification

Do you intend to certify that 'all laborers and mechanics employed by contractors and subcontractors in the performance of such project are paid wages at rates not less than those prevailing, as determined by the U.S. Secretary of Labor in accordance with subchapter IV of chapter 31 of title 40, United States Code (commonly known as the "Davis-Bacon Act"), for the corresponding classes of laborers and mechanics employed on projects of a character similar to the contract work in the civil subdivision of the State (or the District of Columbia) in which the work is to be performed, or by the appropriate State entity pursuant to a corollary State prevailing-wage-in-construction law (commonly known as "baby Davis-Bacon Acts")?	Yes
---	-----

Certification for Labor Agreements

Do you intend to certify that 'the indicated project includes a project labor agreement, meaning a pre-hire collective bargaining agreement consistent with section 8(f) of the National Labor Relations Act (29 U.S.C. 158(f))?	No
--	----

Project Workforce Continuity Plan

How will the recipient ensure the project has ready access to a sufficient supply of appropriately skilled and unskilled labor to ensure high-quality construction throughout the life of the project, including a description of any required professional certifications and/or in-house training, registered apprenticeships or labor-management partnership training programs, and partnerships like unions, community colleges, or community-based groups?	Due to the prevailing wage laws in Rhode Island there is a skilled workforce at the ready. These laws make it an even playing field for union and non union contractors alike. We will be putting this project out to bid with contractors that are part of RI apprenticeship program. There will also be MBE/WBE participation requirements. Providence ordinance requires registered apprenticeship program and 15% apprenticeship utilization rate.
How will the recipient minimize risks of labor disputes and disruptions that would jeopardize timeliness and cost-effectiveness of the project?	We will work with local trade organizations to ensure a proper workforce. Early on we will reach out to contractors, labor unions and others to let them know the job will be coming and give them time to bid the job properly and ensure that they can obtain proper man power. On top of this Providence ordinance requires registered apprenticeship program and 15% apprenticeship utilization rate. The city of Providence has also brought on an OPM to help push the schedule, control costs and help to ensure adequate bids and manpower on the project.

How will the recipient provide a safe and healthy workplace that avoids delays and costs associated with workplace illnesses, injuries, and fatalities, including descriptions of safety training, certification, and/or licensure requirements for all relevant workers (e.g., OSHA 10, OSHA 30)?	The City of Providence will ensure that OSHA Compliance is written into the final executed contract with the awarded bidder. The City of Providence has retained an OPM for this project. Part of their scope of services is to review the GC's Site-Specific Safety Plan and monitor the project for compliance. The OPM has full authority to stop work if unsafe working conditions are observed
Will workers on the project receive wages and benefits that will secure an appropriately skilled workforce in the context of the local or regional labor market?	Yes
Does the project have a completed project labor agreement?	No

Additional Questions

Does the project prioritize local hires?	Yes
Does the project have a Community Benefit Agreement?	No

Section 5.2C – Multi-Purpose Community Facility

Multi-Purpose Community Facility Project

Street 1	227 Dudley Street
Street 2	
City	Providence
State	Rhode Island
Zip Code	02907
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	
Computer Lab	1	
Multi-purpose Space	4	
Telemedicine Room	1	
Other	3	

If Other, please specify type of capital asset and number of features.	1 Kitchenette/cafe 2 Restrooms
Total square footage funded by CPF dollars (Planned)	9,000
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	Yes

Section 5.1 – General Project Information

Project Name	CPF Broadband Infrastructure Project - Jamestown
Identification Number	COMM2339B
Subrecipient	Verizon New England, Inc.
Project Description	This project consists of building out 44 new fiber miles to reach 1,626 (currently 1,623 actual) underserved locations. The build will include the deployment of a Fiber to the Premises (FTTP) network, including upgraded central office equipment, fiber optic cabling, and optical hubs/splitters. This project covers the Town of Jamestown, within the County of Newport.
Capital Asset Ownership Type	Private
Total amount of CPF funding budgeted for the project	\$2,071,245.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$4,349,914.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$2,071,245.00
Cumulative Obligation	\$2,071,245.00
Current Period Expenditure	\$0.00

Cumulative Expenditure	\$262,427.63
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	Construction has continued and is close to wrapping up for Jamestown. We are up to 48 miles of placed fiber. Minimal fiber remains to be placed. Buried work continues through the end of the June to bring the final BSLs open for sale. We have one MDU that we are awaiting confirmation from before we can install fiber or remove from the project. Per UST guidance from the May 2026 office hours, in cases where an award does not require a subaward reduction — due to a de minimis number of BSLs being removed — UST has directed that planned BSLs reported in the P&E report should align with the contract rather than the revised count. RI has made a minor adjustment to this project in a previous report with prior notification to our UST point of contact. Per the May 2026 guidance, RI will revert "planned" locations, location types and pre-investment prompts to the originally reported figures. 3 BSLs are duplicates and therefore need to be removed. BSLs 1412411157, 1412411158, and 1412411159 were listed twice in the contract. This reduction will be reflected in the "Actual" counts when the project is reported as completed. The BSLs have already been voided in the location dataset. These BSLs will not be added back to this dataset unless specifically requested by UST.

Project Status

Project Status	More than 50 percent complete
Projected construction start date	09/01/2025
Projected construction completion	07/31/2026
Projected initiation of operations date	07/31/2026
Actual construction start date	06/01/2025

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2A – Broadband Infrastructure**Broadband Infrastructure Project**

Is this a middle mile project?	
Technology Type (Planned)	Fiber
Total Miles of Fiber Deployed (Planned)	44

Locations Served

	Planned	Actual
A) Total Number of Locations Served	1,626	
Pre-CPF Investment Speeds – Provide the number of project locations receiving the following speeds prior to CPF investment. The total number of locations receiving less than 25/3 Mbps (B) and the total number of locations receiving 25/3 Mbps or greater but less than 100/20 Mbps (C) should equal the Total Number of Locations Served by CPF Investment (A).		
	Planned	Actual
B) Total number of locations served receiving less than 25/3 Mbps (Pre - CPF Investment)	5	
C) Total number of locations served receiving 25/3 Mbps or greater, but less than 100/20 Mbps (Pre- CPF Investment)	1,621	
Post-CPF Investment Speeds – Provide the number of project locations receiving the following speeds after CPF investment. The total number of locations receiving minimum 100/100 Mbps (D) and the total number of locations receiving minimum 100/20 Mbps and scalable to 100/100 Mbps (E) should equal the Total Number of Locations Served by CPF Investment (A).		
	Planned	Actual
D) Total number receiving minimum 100/100 Mbps (Post - CPF Investment)	1,626	
E) Total number receiving minimum 100/20 Mbps and scalable to 100/100 Mbps (Post - CPF Investment)	0	0

Total Number of Funded Locations Served by Type

	Planned	Actual
F) Residential	1,571	
F1) Total Housing Units	1,982	
G) Business	55	
H) Community Anchor Institution	0	

Is the provider participating in the FCC's Affordable Connectivity Program (ACP)?	No
If you selected No, please provide an explanation.	ACP is no longer an active federal program.

Project Location

Broadband Locations

Number of Broadband Locations Uploaded:	0
---	---

Section 5.1 – General Project Information

Project Name	CPF Broadband Infrastructure Project - Westerly
Identification Number	COMM2339C
Subrecipient	Verizon New England, Inc.
Project Description	This project consists of building out 10 new fiber miles to reach 429 underserved locations. The build will include the deployment of a Fiber to the Premises (FTTP) network, including upgraded central office equipment, fiber optic cabling, and optical hubs/splitters. This project covers the Town of Westerly, within Washington County.
Capital Asset Ownership Type	Private
Total amount of CPF funding budgeted for the project	\$1,564,635.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$2,471,690.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$1,564,635.00
Cumulative Obligation	\$1,564,635.00
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$4,990.01
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	OLT is installed, tested, and operational. Construction continues and is extending our existing network out to reach the BSLs that we don't currently serve. Buried and MDU work has been the majority of the focus this quarter.

Project Status

Project Status	Less than 50 percent complete
Projected construction start date	02/01/2026
Projected construction completion	08/31/2026
Projected initiation of operations date	08/31/2026
Actual construction start date	02/26/2026

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2A – Broadband Infrastructure

Broadband Infrastructure Project

Is this a middle mile project?	
Technology Type (Planned)	Fiber
Total Miles of Fiber Deployed (Planned)	10

Locations Served

	Planned	Actual
A) Total Number of Locations Served	429	
Pre-CPF Investment Speeds – Provide the number of project locations receiving the following speeds prior to CPF investment. The total number of locations receiving less than 25/3 Mbps (B) and the total number of locations receiving 25/3 Mbps or greater but less than 100/20 Mbps (C) should equal the Total Number of Locations Served by CPF Investment (A).		
	Planned	Actual
B) Total number of locations served receiving less than 25/3 Mbps (Pre - CPF Investment)	7	
C) Total number of locations served receiving 25/3 Mbps or greater, but less than 100/20 Mbps (Pre- CPF Investment)	422	
Post-CPF Investment Speeds – Provide the number of project locations receiving the following speeds after CPF investment. The total number of locations receiving minimum 100/100 Mbps (D) and the total number of locations receiving minimum 100/20 Mbps and scalable to 100/100 Mbps (E) should equal the Total Number of Locations Served by CPF Investment (A).		
	Planned	Actual
D) Total number receiving minimum 100/100 Mbps (Post - CPF Investment)	429	
E) Total number receiving minimum 100/20 Mbps and scalable to 100/100 Mbps (Post - CPF Investment)	0	0

Total Number of Funded Locations Served by Type

	Planned	Actual
F) Residential	364	
F1) Total Housing Units	1,018	
G) Business	64	
H) Community Anchor Institution	1	

Is the provider participating in the FCC's Affordable Connectivity Program (ACP)?	No
If you selected No, please provide an explanation.	ACP is no longer an active federal program.

Project Location**Broadband Locations**

Number of Broadband Locations Uploaded:	0
--	---

Section 5.1 – General Project Information

Project Name	CPF Broadband Infrastructure Project – PA-1
Identification Number	COMM2342A
Subrecipient	Verizon New England, Inc.
Project Description	This project consists of building out 45 new fiber miles to reach 758 underserved locations. The build will include the deployment of a Fiber to the Premises (FTTP) network, including upgraded central office equipment, fiber optic cabling, and optical hubs/splitters. This project covers the Towns of Cumberland, Johnston, Lincoln, North Providence, Pawtucket, Providence, and Smithfield. These are all located within Providence County.
Capital Asset Ownership Type	Private
Total amount of CPF funding budgeted for the project	\$1,560,759.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$4,104,875.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$1,560,759.00
Cumulative Obligation	\$1,560,759.00
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$615.90
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	Engineering and construction continued through Q2.

Project Status

Project Status	Less than 50 percent complete
Projected construction start date	03/01/2026
Projected construction completion	09/30/2026
Projected initiation of operations date	09/30/2026
Actual construction start date	01/13/2026

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2A – Broadband Infrastructure

Broadband Infrastructure Project

Is this a middle mile project?	
Technology Type (Planned)	Fiber
Total Miles of Fiber Deployed (Planned)	45

Locations Served

	Planned	Actual
A) Total Number of Locations Served	758	
Pre-CPF Investment Speeds – Provide the number of project locations receiving the following speeds prior to CPF investment. The total number of locations receiving less than 25/3 Mbps (B) and the total number of locations receiving 25/3 Mbps or greater but less than 100/20 Mbps (C) should equal the Total Number of Locations Served by CPF Investment (A).		
	Planned	Actual
B) Total number of locations served receiving less than 25/3 Mbps (Pre - CPF Investment)	20	
C) Total number of locations served receiving 25/3 Mbps or greater, but less than 100/20 Mbps (Pre- CPF Investment)	738	
Post-CPF Investment Speeds – Provide the number of project locations receiving the following speeds after CPF investment. The total number of locations receiving minimum 100/100 Mbps (D) and the total number of locations receiving minimum 100/20 Mbps and scalable to 100/100 Mbps (E) should equal the Total Number of Locations Served by CPF Investment (A).		
	Planned	Actual
D) Total number receiving minimum 100/100 Mbps (Post - CPF Investment)	758	
E) Total number receiving minimum 100/20 Mbps and scalable to 100/100 Mbps (Post - CPF Investment)	0	0

Total Number of Funded Locations Served by Type

	Planned	Actual
F) Residential	624	
F1) Total Housing Units	1,702	
G) Business	134	
H) Community Anchor Institution	0	

Is the provider participating in the FCC's Affordable Connectivity Program (ACP)?	No
If you selected No, please provide an explanation.	ACP is no longer an active federal program.

Project Location**Broadband Locations**

Number of Broadband Locations Uploaded:	0
--	---

Section 5.1 – General Project Information

Project Name	CPF Broadband Infrastructure Project – PA-2
Identification Number	COMM2342B
Subrecipient	Verizon New England, Inc.
Project Description	This project consists of building out 26 new fiber miles to reach 523 underserved locations. The build will include the deployment of a Fiber to the Premises (FTTP) network, including upgraded central office equipment, fiber optic cabling, and optical hubs/splitters. This project covers the Towns of Cumberland, Lincoln, North Smithfield, and Woonsocket. These towns are all within Providence County.
Capital Asset Ownership Type	Private
Total amount of CPF funding budgeted for the project	\$1,150,928.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$3,053,124.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$1,150,928.00
Cumulative Obligation	\$1,150,928.00
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$8,147.98
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	Engineering and construction continued through Q2.

Project Status

Project Status	Less than 50 percent complete
Projected construction start date	09/01/2025
Projected construction completion	09/30/2026
Projected initiation of operations date	09/30/2026
Actual construction start date	08/04/2025

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2A – Broadband Infrastructure

Broadband Infrastructure Project

Is this a middle mile project?	
Technology Type (Planned)	Fiber
Total Miles of Fiber Deployed (Planned)	26

Locations Served

	Planned	Actual
A) Total Number of Locations Served	523	
Pre-CPF Investment Speeds – Provide the number of project locations receiving the following speeds prior to CPF investment. The total number of locations receiving less than 25/3 Mbps (B) and the total number of locations receiving 25/3 Mbps or greater but less than 100/20 Mbps (C) should equal the Total Number of Locations Served by CPF Investment (A).		
	Planned	Actual
B) Total number of locations served receiving less than 25/3 Mbps (Pre - CPF Investment)	6	
C) Total number of locations served receiving 25/3 Mbps or greater, but less than 100/20 Mbps (Pre- CPF Investment)	517	
Post-CPF Investment Speeds – Provide the number of project locations receiving the following speeds after CPF investment. The total number of locations receiving minimum 100/100 Mbps (D) and the total number of locations receiving minimum 100/20 Mbps and scalable to 100/100 Mbps (E) should equal the Total Number of Locations Served by CPF Investment (A).		
	Planned	Actual
D) Total number receiving minimum 100/100 Mbps (Post - CPF Investment)	523	
E) Total number receiving minimum 100/20 Mbps and scalable to 100/100 Mbps (Post - CPF Investment)	0	0

Total Number of Funded Locations Served by Type

	Planned	Actual
F) Residential	462	
F1) Total Housing Units	1,280	
G) Business	61	
H) Community Anchor Institution	0	

Is the provider participating in the FCC's Affordable Connectivity Program (ACP)?	No
If you selected No, please provide an explanation.	ACP is no longer an active federal program.

Project Location**Broadband Locations**

Number of Broadband Locations Uploaded:	0
--	---

Section 5.1 – General Project Information

Project Name	CPF Broadband Infrastructure Project – PA-3
Identification Number	COMM2342C
Subrecipient	Verizon New England, Inc.
Project Description	This project consists of building out 6.5 new fiber miles to reach 130 underserved locations. The build will include the deployment of a Fiber to the Premises (FTTP) network, including upgraded central office equipment, fiber optic cabling, and optical hubs/splitters. This project covers the Town of East Providence, within Providence County.
Capital Asset Ownership Type	Private
Total amount of CPF funding budgeted for the project	\$474,282.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$1,184,592.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$474,282.00
Cumulative Obligation	\$474,282.00
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$399.50
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	Engineering and construction continued through Q2.

Project Status

Project Status	Less than 50 percent complete
Projected construction start date	03/01/2026
Projected construction completion	09/30/2026
Projected initiation of operations date	09/30/2026
Actual construction start date	01/29/2026

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2A – Broadband Infrastructure

Broadband Infrastructure Project

Is this a middle mile project?	
Technology Type (Planned)	Fiber
Total Miles of Fiber Deployed (Planned)	6.5

Locations Served

	Planned	Actual
A) Total Number of Locations Served	130	
Pre-CPF Investment Speeds – Provide the number of project locations receiving the following speeds prior to CPF investment. The total number of locations receiving less than 25/3 Mbps (B) and the total number of locations receiving 25/3 Mbps or greater but less than 100/20 Mbps (C) should equal the Total Number of Locations Served by CPF Investment (A).		
	Planned	Actual
B) Total number of locations served receiving less than 25/3 Mbps (Pre - CPF Investment)	11	
C) Total number of locations served receiving 25/3 Mbps or greater, but less than 100/20 Mbps (Pre- CPF Investment)	119	
Post-CPF Investment Speeds – Provide the number of project locations receiving the following speeds after CPF investment. The total number of locations receiving minimum 100/100 Mbps (D) and the total number of locations receiving minimum 100/20 Mbps and scalable to 100/100 Mbps (E) should equal the Total Number of Locations Served by CPF Investment (A).		
	Planned	Actual
D) Total number receiving minimum 100/100 Mbps (Post - CPF Investment)	130	
E) Total number receiving minimum 100/20 Mbps and scalable to 100/100 Mbps (Post - CPF Investment)	0	0

Total Number of Funded Locations Served by Type

	Planned	Actual
F) Residential	91	
F1) Total Housing Units	588	
G) Business	39	
H) Community Anchor Institution	0	

Is the provider participating in the FCC's Affordable Connectivity Program (ACP)?	No
If you selected No, please provide an explanation.	ACP is no longer an active federal program.

Project Location**Broadband Locations**

Number of Broadband Locations Uploaded:	0
--	---

Section 5.1 – General Project Information

Project Name	CPF Broadband Infrastructure Project – PA-4
Identification Number	COMM2342D
Subrecipient	Verizon New England, Inc.
Project Description	This project consists of building out 27 new fiber miles to reach 299 (currently 295 actual) underserved locations. The build will include the deployment of a Fiber to the Premises (FTTP) network, including upgraded central office equipment, fiber optic cabling, and optical hubs/splitters. This project covers the Town of Cranston, Johnston, Providence, and Warwick. These towns are within Providence County and Kent County (Warwick).
Capital Asset Ownership Type	Private
Total amount of CPF funding budgeted for the project	\$935,498.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$2,495,633.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$935,498.00
Cumulative Obligation	\$935,498.00
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$0.00
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	Engineering and construction continued through Q2. Per UST guidance from the May 2026 office hours, in cases where an award does not require a subaward reduction — due to a de minimis number of BSLs being removed — UST has directed that planned BSLs reported in the P&E report should align with the contract rather than the revised count. RI has made a minor adjustment to this project in a previous report with prior notification to our UST point of contact. Per the May 2026 guidance, RI will revert "planned" locations, location types and pre-investment prompts to the originally reported figures. 4 BSLs were identified as duplicates and therefore need to be removed. BSLs 2746576084, 2746576092, 2746576137, 2746576112 were listed in contract twice. This reduction will be reflected in the "Actual" counts when the project is reported as completed. The BSLs have already been voided in the location dataset. These BSLs will not be added back to this dataset unless specifically requested by UST.

Project Status

Project Status	Less than 50 percent complete
Projected construction start date	03/01/2026
Projected construction completion	09/30/2026
Projected initiation of operations date	09/30/2026
Actual construction start date	01/20/2026

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2A – Broadband Infrastructure**Broadband Infrastructure Project**

Is this a middle mile project?	
Technology Type (Planned)	Fiber
Total Miles of Fiber Deployed (Planned)	27

Locations Served

	Planned	Actual
A) Total Number of Locations Served	299	
Pre-CPF Investment Speeds – Provide the number of project locations receiving the following speeds prior to CPF investment. The total number of locations receiving less than 25/3 Mbps (B) and the total number of locations receiving 25/3 Mbps or greater but less than 100/20 Mbps (C) should equal the Total Number of Locations Served by CPF Investment (A).		
	Planned	Actual
B) Total number of locations served receiving less than 25/3 Mbps (Pre - CPF Investment)	74	
C) Total number of locations served receiving 25/3 Mbps or greater, but less than 100/20 Mbps (Pre- CPF Investment)	225	
Post-CPF Investment Speeds – Provide the number of project locations receiving the following speeds after CPF investment. The total number of locations receiving minimum 100/100 Mbps (D) and the total number of locations receiving minimum 100/20 Mbps and scalable to 100/100 Mbps (E) should equal the Total Number of Locations Served by CPF Investment (A).		
	Planned	Actual
D) Total number receiving minimum 100/100 Mbps (Post - CPF Investment)	299	
E) Total number receiving minimum 100/20 Mbps and scalable to 100/100 Mbps (Post - CPF Investment)	0	0

Total Number of Funded Locations Served by Type

	Planned	Actual
F) Residential	129	
F1) Total Housing Units	888	
G) Business	167	
H) Community Anchor Institution	3	

Is the provider participating in the FCC's Affordable Connectivity Program (ACP)?	No
If you selected No, please provide an explanation.	ACP is no longer an active federal program.

Project Location

Broadband Locations

Number of Broadband Locations Uploaded:	0
---	---

Section 5.1 – General Project Information

Project Name	CPF Broadband Infrastructure Project – PA-5
Identification Number	COMM2342E
Subrecipient	Verizon New England, Inc.
Project Description	This project consists of building out 32 new fiber miles to reach 613 underserved locations. The build will include the deployment of a Fiber to the Premises (FTTP) network, including upgraded central office equipment, fiber optic cabling, and optical hubs/splitters. This project covers the Towns of Coventry, Foster, Glocester, and Scituate. These towns are within Providence County and Kent County (Coventry).
Capital Asset Ownership Type	Private
Total amount of CPF funding budgeted for the project	\$635,659.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$1,778,305.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$635,659.00
Cumulative Obligation	\$635,659.00
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$2,782.60
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	Engineering and construction continued through Q2.

Project Status

Project Status	Less than 50 percent complete
Projected construction start date	12/01/2025
Projected construction completion	09/30/2026
Projected initiation of operations date	09/30/2026
Actual construction start date	12/02/2025

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2A – Broadband Infrastructure

Broadband Infrastructure Project

Is this a middle mile project?	
Technology Type (Planned)	Fiber
Total Miles of Fiber Deployed (Planned)	32

Locations Served

	Planned	Actual
A) Total Number of Locations Served	613	
Pre-CPF Investment Speeds – Provide the number of project locations receiving the following speeds prior to CPF investment. The total number of locations receiving less than 25/3 Mbps (B) and the total number of locations receiving 25/3 Mbps or greater but less than 100/20 Mbps (C) should equal the Total Number of Locations Served by CPF Investment (A).		
	Planned	Actual
B) Total number of locations served receiving less than 25/3 Mbps (Pre - CPF Investment)	216	
C) Total number of locations served receiving 25/3 Mbps or greater, but less than 100/20 Mbps (Pre- CPF Investment)	397	
Post-CPF Investment Speeds – Provide the number of project locations receiving the following speeds after CPF investment. The total number of locations receiving minimum 100/100 Mbps (D) and the total number of locations receiving minimum 100/20 Mbps and scalable to 100/100 Mbps (E) should equal the Total Number of Locations Served by CPF Investment (A).		
	Planned	Actual
D) Total number receiving minimum 100/100 Mbps (Post - CPF Investment)	613	
E) Total number receiving minimum 100/20 Mbps and scalable to 100/100 Mbps (Post - CPF Investment)	0	0

Total Number of Funded Locations Served by Type

	Planned	Actual
F) Residential	583	
F1) Total Housing Units	640	
G) Business	30	
H) Community Anchor Institution	0	

Is the provider participating in the FCC's Affordable Connectivity Program (ACP)?	No
If you selected No, please provide an explanation.	ACP is no longer an active federal program.

Project Location**Broadband Locations**

Number of Broadband Locations Uploaded:	0
--	---

Section 5.1 – General Project Information

Project Name	CPF Broadband Infrastructure Project – PA-6
Identification Number	COMM2342F
Subrecipient	Verizon New England, Inc.
Project Description	This project consists of building out 18 new fiber miles to reach 560 underserved locations. The build will include the deployment of a Fiber to the Premises (FTTP) network, including upgraded central office equipment, fiber optic cabling, and optical hubs/splitters. This project covers the Towns of Coventry, Cranston, Scituate, and Warwick. These towns are within Providence County (Cranston, Scituate) and Kent County (Coventry, Warwick).
Capital Asset Ownership Type	Private
Total amount of CPF funding budgeted for the project	\$727,579.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$1,908,974.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$727,579.00
Cumulative Obligation	\$727,579.00
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$1,567.14
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	Engineering and construction continued through Q2.

Project Status

Project Status	Less than 50 percent complete
Projected construction start date	03/01/2026
Projected construction completion	09/30/2026
Projected initiation of operations date	09/30/2026
Actual construction start date	01/09/2026

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2A – Broadband Infrastructure

Broadband Infrastructure Project

Is this a middle mile project?	
Technology Type (Planned)	Fiber
Total Miles of Fiber Deployed (Planned)	18

Locations Served

	Planned	Actual
A) Total Number of Locations Served	560	
Pre-CPF Investment Speeds – Provide the number of project locations receiving the following speeds prior to CPF investment. The total number of locations receiving less than 25/3 Mbps (B) and the total number of locations receiving 25/3 Mbps or greater but less than 100/20 Mbps (C) should equal the Total Number of Locations Served by CPF Investment (A).		
	Planned	Actual
B) Total number of locations served receiving less than 25/3 Mbps (Pre - CPF Investment)	18	
C) Total number of locations served receiving 25/3 Mbps or greater, but less than 100/20 Mbps (Pre- CPF Investment)	542	
Post-CPF Investment Speeds – Provide the number of project locations receiving the following speeds after CPF investment. The total number of locations receiving minimum 100/100 Mbps (D) and the total number of locations receiving minimum 100/20 Mbps and scalable to 100/100 Mbps (E) should equal the Total Number of Locations Served by CPF Investment (A).		
	Planned	Actual
D) Total number receiving minimum 100/100 Mbps (Post - CPF Investment)	560	
E) Total number receiving minimum 100/20 Mbps and scalable to 100/100 Mbps (Post - CPF Investment)	0	0

Total Number of Funded Locations Served by Type

	Planned	Actual
F) Residential	512	
F1) Total Housing Units	1,159	
G) Business	47	
H) Community Anchor Institution	1	

Is the provider participating in the FCC's Affordable Connectivity Program (ACP)?	No
If you selected No, please provide an explanation.	ACP is no longer an active federal program.

Project Location**Broadband Locations**

Number of Broadband Locations Uploaded:	0
--	---

Section 5.1 – General Project Information

Project Name	CPF Broadband Infrastructure Project – PA-7
Identification Number	COMM2342G
Subrecipient	Verizon New England, Inc.
Project Description	This project consists of building out 32 new fiber miles to reach 421 (currently 417 actual) underserved locations. The build will include the deployment of a Fiber to the Premises (FTTP) network, including upgraded central office equipment, fiber optic cabling, and optical hubs/splitters. This project covers the Towns of Exeter, Narragansett, North Kingstown, Richmond, and West Greenwich. These towns are within Washington County and Kent County (West Greenwich).
Capital Asset Ownership Type	Private
Total amount of CPF funding budgeted for the project	\$821,947.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$2,247,375.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$821,947.00
---------------------------	--------------

Cumulative Obligation	\$821,947.00
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$2,219.41
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	Engineering and construction work continued through Q2. Per UST guidance from the May 2026 office hours, in cases where an award does not require a subaward reduction — due to a de minimis number of BSLs being removed — UST has directed that planned BSLs reported in the P&E report should align with the contract rather than the revised count. RI has made a minor adjustment to this project in a previous report with prior notification to our UST point of contact. Per the May 2026 guidance, RI will revert "planned" locations, location types and pre-investment prompts to the originally reported figures. 4 BSLs were identified for removal for the reasons below. This reduction will be reflected in the "Actual" counts when the project is reported as completed. The BSLs have already been voided in the location dataset. These BSLs will not be added back to this dataset unless specifically requested by UST. 4 BSLs that need to be removed from project: 1313519703 - Points to an address already served by Verizon 1414466619 - Points to an outdoor storage area, main building is served by Verizon 1414466631 - Points to storage containers by railroad tracks 1414466641 - Points to school bus parking on a property that is served by Verizon

Project Status

Project Status	Less than 50 percent complete
Projected construction start date	03/01/2026
Projected construction completion	09/30/2026
Projected initiation of operations date	09/30/2026
Actual construction start date	03/04/2026

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2A – Broadband Infrastructure**Broadband Infrastructure Project**

Is this a middle mile project?	
Technology Type (Planned)	Fiber
Total Miles of Fiber Deployed (Planned)	32

Locations Served

	Planned	Actual
A) Total Number of Locations Served	421	
Pre-CPF Investment Speeds – Provide the number of project locations receiving the following speeds prior to CPF investment. The total number of locations receiving less than 25/3 Mbps (B) and the total number of locations receiving 25/3 Mbps or greater but less than 100/20 Mbps (C) should equal the Total Number of Locations Served by CPF Investment (A).		
	Planned	Actual
B) Total number of locations served receiving less than 25/3 Mbps (Pre - CPF Investment)	19	
C) Total number of locations served receiving 25/3 Mbps or greater, but less than 100/20 Mbps (Pre- CPF Investment)	402	
Post-CPF Investment Speeds – Provide the number of project locations receiving the following speeds after CPF investment. The total number of locations receiving minimum 100/100 Mbps (D) and the total number of locations receiving minimum 100/20 Mbps and scalable to 100/100 Mbps (E) should equal the Total Number of Locations Served by CPF Investment (A).		
	Planned	Actual
D) Total number receiving minimum 100/100 Mbps (Post - CPF Investment)	421	
E) Total number receiving minimum 100/20 Mbps and scalable to 100/100 Mbps (Post - CPF Investment)	0	0

Total Number of Funded Locations Served by Type

	Planned	Actual
F) Residential	318	
F1) Total Housing Units	705	
G) Business	102	
H) Community Anchor Institution	1	

Is the provider participating in the FCC's Affordable Connectivity Program (ACP)?	No
If you selected No, please provide an explanation.	ACP is no longer an active federal program.

Project Location

Broadband Locations

Number of Broadband Locations Uploaded:	0
---	---

Section 5.1 – General Project Information

Project Name	CPF Broadband Infrastructure Project – PA-A
Identification Number	COMM2346A
Subrecipient	Verizon New England, Inc.
Project Description	This project consists of building out 55 new fiber miles to reach 2,198 underserved locations. The build will include the deployment of a Fiber to the Premises (FTTP) network, including upgraded central office equipment, fiber optic cabling, and optical hubs/splitters. This project covers the Town of Portsmouth, within the County of Newport.
Capital Asset Ownership Type	Private
Total amount of CPF funding budgeted for the project	\$1,651,334.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$4,718,096.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$1,651,334.00
Cumulative Obligation	\$1,651,334.00
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$169,812.01
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	OLT is installed, tested, and fully operational. Now that OLT is operational we are getting OFS. Construction is continuing and will go through the end of summer/early fall. 45 Miles of fiber placed to date.

Project Status

Project Status	Less than 50 percent complete
Projected construction start date	09/01/2025
Projected construction completion	10/31/2026
Projected initiation of operations date	10/31/2026
Actual construction start date	07/24/2025

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2A – Broadband Infrastructure

Broadband Infrastructure Project

Is this a middle mile project?	
Technology Type (Planned)	Fiber
Total Miles of Fiber Deployed (Planned)	55

Locations Served

	Planned	Actual
A) Total Number of Locations Served	2,198	
Pre-CPF Investment Speeds – Provide the number of project locations receiving the following speeds prior to CPF investment. The total number of locations receiving less than 25/3 Mbps (B) and the total number of locations receiving 25/3 Mbps or greater but less than 100/20 Mbps (C) should equal the Total Number of Locations Served by CPF Investment (A).		
	Planned	Actual
B) Total number of locations served receiving less than 25/3 Mbps (Pre - CPF Investment)	16	
C) Total number of locations served receiving 25/3 Mbps or greater, but less than 100/20 Mbps (Pre- CPF Investment)	2,182	
Post-CPF Investment Speeds – Provide the number of project locations receiving the following speeds after CPF investment. The total number of locations receiving minimum 100/100 Mbps (D) and the total number of locations receiving minimum 100/20 Mbps and scalable to 100/100 Mbps (E) should equal the Total Number of Locations Served by CPF Investment (A).		
	Planned	Actual
D) Total number receiving minimum 100/100 Mbps (Post - CPF Investment)	2,198	
E) Total number receiving minimum 100/20 Mbps and scalable to 100/100 Mbps (Post - CPF Investment)	0	0

Total Number of Funded Locations Served by Type

	Planned	Actual
F) Residential	2,081	
F1) Total Housing Units	2,839	
G) Business	115	
H) Community Anchor Institution	2	

Is the provider participating in the FCC's Affordable Connectivity Program (ACP)?	No
If you selected No, please provide an explanation.	ACP is no longer an active federal program.

Project Location**Broadband Locations**

Number of Broadband Locations Uploaded:	0
--	---

Section 5.1 – General Project Information

Project Name	CPF Broadband Infrastructure Project – PA-F
Identification Number	COMM2346B
Subrecipient	Verizon New England, Inc.
Project Description	This project consists of building out 120 new fiber miles to reach 4,283 underserved locations. The build will include the deployment of a Fiber to the Premises (FTTP) network, including upgraded central office equipment, fiber optic cabling, and optical hubs/splitters. This project covers the Town of Tiverton, within the County of Newport.
Capital Asset Ownership Type	Private
Total amount of CPF funding budgeted for the project	\$3,054,582.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$10,017,669.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$3,054,582.00
Cumulative Obligation	\$3,054,582.00
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$59,411.56
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	OLT is installed, tested, and fully operational. Now that OLT is operational we are getting OFS. Construction is continuing and will go through the end of summer/early fall. 47 miles of fiber placed to date.

Project Status

Project Status	Less than 50 percent complete
Projected construction start date	04/01/2026
Projected construction completion	10/31/2026
Projected initiation of operations date	10/31/2026
Actual construction start date	12/29/2025

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2A – Broadband Infrastructure

Broadband Infrastructure Project

Is this a middle mile project?	
Technology Type (Planned)	Fiber
Total Miles of Fiber Deployed (Planned)	120

Locations Served

	Planned	Actual
A) Total Number of Locations Served	4,283	
Pre-CPF Investment Speeds – Provide the number of project locations receiving the following speeds prior to CPF investment. The total number of locations receiving less than 25/3 Mbps (B) and the total number of locations receiving 25/3 Mbps or greater but less than 100/20 Mbps (C) should equal the Total Number of Locations Served by CPF Investment (A).		
	Planned	Actual
B) Total number of locations served receiving less than 25/3 Mbps (Pre - CPF Investment)	15	
C) Total number of locations served receiving 25/3 Mbps or greater, but less than 100/20 Mbps (Pre- CPF Investment)	4,268	
Post-CPF Investment Speeds – Provide the number of project locations receiving the following speeds after CPF investment. The total number of locations receiving minimum 100/100 Mbps (D) and the total number of locations receiving minimum 100/20 Mbps and scalable to 100/100 Mbps (E) should equal the Total Number of Locations Served by CPF Investment (A).		
	Planned	Actual
D) Total number receiving minimum 100/100 Mbps (Post - CPF Investment)	4,283	
E) Total number receiving minimum 100/20 Mbps and scalable to 100/100 Mbps (Post - CPF Investment)	0	0

Total Number of Funded Locations Served by Type

	Planned	Actual
F) Residential	3,984	
F1) Total Housing Units	5,789	
G) Business	299	
H) Community Anchor Institution	0	

Is the provider participating in the FCC's Affordable Connectivity Program (ACP)?	No
If you selected No, please provide an explanation.	ACP is no longer an active federal program.

Project Location**Broadband Locations**

Number of Broadband Locations Uploaded:	0
--	---

Section 5.1 – General Project Information

Project Name	CPF Broadband Infrastructure Projects - Newport
Identification Number	COMM2339A
Subrecipient	Netspeed LLC d/b/a GoNetspeed

Project Description	The GoNetSpeed Project Plan, funded under the U.S. Treasury’s Coronavirus Capital Projects Fund (CPF) and administered by the Rhode Island Commerce Corporation, aims to deliver high-speed, reliable, and affordable fiber-to-the-home (FTTH) broadband infrastructure throughout the City of Newport (Newport County), Rhode Island. The project will encompass the construction and deployment of 83 miles of fiber optic plant to reach 4,621 (currently 4,489 actual) unserved and underserved broadband serviceable locations (BSLs), including residences and small businesses, with service capable of delivering symmetrical speeds of 100 Mbps and scalable to 1 Gbps, with latency 100 milliseconds. To achieve these outcomes, the project will deploy a Gigabit Passive Optical Network (GPON) architecture, supported by a redundant backbone ring design, underground and aerial construction methods, and engineering standards that meet or exceed federal requirements under 2 CFR Part 200. The project’s implementation will be guided by a comprehensive network design, detailed Bill of Materials, and a work plan updated monthly and reviewed quarterly with the state’s oversight body.
Capital Asset Ownership Type	Private
Total amount of CPF funding budgeted for the project	\$9,308,052.00

Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$13,297,217.00
---	-----------------

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$9,308,052.00
Cumulative Obligation	\$9,308,052.00
Current Period Expenditure	\$965,361.10
Cumulative Expenditure	\$1,105,159.21
	Underground construction has been completed at the OLT/POP site. Currently, 6.8 miles of fiber, 9.6 miles of strand, and 0.7 miles of underground conduit have been constructed. We continue working with Rhode Island Energy to obtain the remaining license approvals and complete make-ready work so network construction can continue. During the reporting period, we also received the Coastal Resources Management Council (CRMC) permit for underground construction in coastal areas. Our final BSL removal spreadsheet was submitted to Rhode Island Commerce on June 26, 2026, for review and approval. Per UST guidance from the May 2026 office hours, in cases where an award

Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.

does not require a subaward reduction — due to a de minimis number of BSLs being removed — UST has directed that planned BSLs reported in the P&E report should align with the contract rather than the revised count. RI has made a minor adjustment to this project in a previous report with prior notification to our UST point of contact. Per the May 2026 guidance, RI will revert "planned" locations, location types and pre-investment prompts to the originally reported figures. 132 BSLs were identified for removal. This reduction will be reflected in the "Actual" counts when the project is reported as completed. The BSLs have already been voided in the location dataset. These BSLs will not be added back to this dataset unless specifically requested by UST. 2025 Approved BSL Removals (132 total): The 132 BSL removals approved in 2025 resulted from GoNetspeed's initial validation of the eligible location list, identifying locations that were not eligible serviceable addresses, including non-serviceable structures (e.g., garages, sheds, and parks) and a limited number of other ineligible locations identified during the validation process. • April 17, 2025: 17 removals approved • June 10, 2025: 34 removals approved •

	August 4, 2025: 80 removals approved • September 11, 2025: 1 removal approved
--	---

Project Status

Project Status	Less than 50 percent complete
Projected construction start date	09/15/2025
Projected construction completion	11/15/2026
Projected initiation of operations date	12/31/2026
Actual construction start date	09/15/2025

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Davis Bacon Certification

Do you intend to certify that 'all laborers and mechanics employed by contractors and subcontractors in the performance of such project are paid wages at rates not less than those prevailing, as determined by the U.S. Secretary of Labor in accordance with subchapter IV of chapter 31 of title 40, United States Code (commonly known as the “Davis-Bacon Act”), for the corresponding classes of laborers and mechanics employed on projects of a character similar to the contract work in the civil subdivision of the State (or the District of Columbia) in which the work is to be performed, or by the appropriate State entity pursuant to a corollary State prevailing-wage-in-construction law (commonly known as “baby Davis-Bacon Acts”)?	Yes
---	-----

Certification for Labor Agreements

Do you intend to certify that 'the indicated project includes a project labor agreement, meaning a pre-hire collective bargaining agreement consistent with section 8(f) of the National Labor Relations Act (29 U.S.C. 158(f))?	Yes
--	-----

Additional Questions

Does the project prioritize local hires?	Yes
Does the project have a Community Benefit Agreement?	No

Section 5.2A – Broadband Infrastructure

Broadband Infrastructure Project

Is this a middle mile project?	
Technology Type (Planned)	Fiber
Total Miles of Fiber Deployed (Planned)	83

Locations Served

	Planned	Actual
A) Total Number of Locations Served	4,621	0
Pre-CPF Investment Speeds – Provide the number of project locations receiving the following speeds prior to CPF investment. The total number of locations receiving less than 25/3 Mbps (B) and the total number of locations receiving 25/3 Mbps or greater but less than 100/20 Mbps (C) should equal the Total Number of Locations Served by CPF Investment (A).		
	Planned	Actual
B) Total number of locations served receiving less than 25/3 Mbps (Pre - CPF Investment)	0	
C) Total number of locations served receiving 25/3 Mbps or greater, but less than 100/20 Mbps (Pre- CPF Investment)	4,621	
Post-CPF Investment Speeds – Provide the number of project locations receiving the following speeds after CPF investment. The total number of locations receiving minimum 100/100 Mbps (D) and the total number of locations receiving minimum 100/20 Mbps and scalable to 100/100 Mbps (E) should equal the Total Number of Locations Served by CPF Investment (A).		
	Planned	Actual
D) Total number receiving minimum 100/100 Mbps (Post - CPF Investment)	4,621	
E) Total number receiving minimum 100/20 Mbps and scalable to 100/100 Mbps (Post - CPF Investment)	0	

Total Number of Funded Locations Served by Type

	Planned	Actual
F) Residential	4,061	
F1) Total Housing Units	4,061	
G) Business	475	
H) Community Anchor Institution	85	

Is the provider participating in the FCC's Affordable Connectivity Program (ACP)?	No
If you selected No, please provide an explanation.	ACP has been discontinued.

Project Location**Broadband Locations**

Number of Broadband Locations Uploaded:	0
--	---

Section 5.1 – General Project Information

Project Name	Jesse M. Smith Memorial Library Roof Replacement
Identification Number	20025
Subrecipient	Town of Burrillville
Project Description	The Town of Burrillville is part of Providence County in Northern Rhode Island and has a population of 16,157. This project is a renovation of the Jesse M. Smith Memorial Library located at 100 Tinkham Lane, Harrisville, Rhode Island. The \$39,670 funding from the ARPA CPF Community Library municipal grant did support the provision of a complete roof replacement.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$39,670.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$493,000.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$39,670.00
Cumulative Obligation	\$39,670.00

Current Period Expenditure	\$0.00
Cumulative Expenditure	\$0.00
	This project involved a complete roof replacement (including 3 roof sections: 2 low slope and one steep slope shingle) at the Jesse Smith Library. The contract for the project was signed on 4/25/2024, and work began on 5/02/2024 with demolition of the existing pitched and low slope roof sections. The roof replacement project entailed furnishing and installing labor, roofing materials, insulation, flashings, permits and incidentals. On all low slope roof sections, (2-administration wing, 2nd floor), the existing EPDM membrane and insulation was removed and replaced. Replaced drain assembly hardware, cast iron clamping rings and drain strainers. Installed new soldered, stainless steel pitch pockets and umbrellas. Replaced existing roof hatch, and all metal flashing components at stack penetrations including soldered copper sleeves at all stacks. On the steep slope shingle roof, existing shingles, underlayment, flashings and all other related components were removed. Installed a self-adhered leak barrier over entire substrate. Installed specified asphalt shingle with ridge and hip shingle/vents. Work was completed on 08/08/2024. The subaward execution date was 6/9/2026. Capital project related activities are complete; however, per U.S. Treasury guidance, the project is being marked as “More than 50 percent complete” since

Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.

final payment has not been issued. Over the next quarter, grant closeout and final financial documentation will be prepared for submission and approval by the State of Rhode Island. After which the final payment will be issued to

	the subrecipient. Once that is completed, the project will be marked as "Completed".
Current Program Income Earned	
Cumulative Program Income Earned	
Current Program Income Expended	
Cumulative Program Income Expended	

Project Status

Project Status	More than 50 percent complete
Projected construction start date	05/02/2024
Projected construction completion	08/08/2024
Projected initiation of operations date	08/08/2024
Actual construction start date	05/02/2024

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility

Multi-Purpose Community Facility Project

Street 1	100 Tinkham Lane
Street 2	

City	Burrillville
State	Rhode Island
Zip Code	02830
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	
Computer Lab	1	
Multi-purpose Space	11	
Telemedicine Room	0	
Other	28	

If Other, please specify type of capital asset and number of features.	5 admin offices, 5 bathrooms, 8 storage closets, 4 mechanical rooms, 2 kitchens, 1 concourse, 3 workrooms
Total square footage funded by CPF dollars (Planned)	24,900
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	Yes

Section 5.1 – General Project Information

Project Name	Cranston Public Library Capital Project - Central
Identification Number	20027
Subrecipient	City of Cranston
Project Description	Cranston is part of Providence County in Central Rhode Island and has a population of 82,000. This project is an extension of the Cranston Public Library – Central Library located at 140 Sockanosset Cross Road. The \$147,853 funding from the ARPA CPF Community Library municipal grant will support the modification of replacement rooftop RTU unit for HVAC system, Replacement of fire alarm wired connections to an AES radio box system, Improvements to the C-Lab digital learning space including storage cabinetry and new counter to house 3D printer and analog-digital media conversion equipment, additional security cameras, new study carrels and furniture, and Hearing Loop and Auracast systems for hearing accessibility in our Community room.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$147,853.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$147,853.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$147,853.00
Cumulative Obligation	\$147,853.00
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$0.00

Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.

The subaward was approved on June 9, 2026. The RTU1 rooftop unit replacement was put out to bid through the Cranston Board of Purchase during the month of May and awarded to Delta Mechanical on June 16. Delta Mechanical has ordered the rooftop unit with a 2-4 week lead time. We await delivery and installation. The AES radio box upgrades to the fire alarm systems was put out to bid through the Cranston Board of Purchase during the month of May and awarded to Encore Fire Protection on June 16. Permits and installation are being coordinated by the Superintendent of Fire Alarms. The storage cabinetry and new counter for the C-Lab, digital media and learning space has been ordered through WB Mason using an MPA through MHEC. There is a 3-4 week lead time for delivery and installation. Addition of one exterior security camera has been ordered using a sole source agreement with our current security vendor the ATG Group. New study carrels and furniture and the hearing loop and Auracast will be ordered by mid-July using an MPA through MHEC.

Current Program Income Earned

Cumulative Program Income Earned

Current Program Income Expended

Cumulative Program Income Expended

Project Status

Project Status	Less than 50 percent complete
Projected construction start date	07/01/2026
Projected construction completion	10/01/2026
Projected initiation of operations date	10/01/2026
Actual construction start date	

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility**Multi-Purpose Community Facility Project**

Street 1	140 Sockanosset Cross Road
Street 2	
City	Cranston
State	Rhode Island
Zip Code	02920
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	1	
Computer Lab	0	
Multi-purpose Space	7	
Telemedicine Room	0	
Other	29	

If Other, please specify type of capital asset and number of features.	10 offices, 1 staff room, 1 kitchen, 4 restrooms, 1 boiler room, 1 server room, 3 workrooms, 8 storage
Total square footage funded by CPF dollars (Planned)	29,678
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	Yes

Section 5.1 – General Project Information

Project Name	Cranston Public Library Capital Project - Auburn
Identification Number	20026
Subrecipient	City of Cranston
Project Description	Cranston is part of Providence County in Central Rhode Island and has a population of 82,000 This project is an extension of the Cranston Public Library – Auburn branch located at 396 Pontiac Avenue. The \$21,704 funding from the ARPA CPF Community Library municipal grant will support the modification of Replacement of fire alarm wired connections to an AES radio box system, Furniture for the public reading area, and ADA compliant automatic door upgrades to the front door.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$21,704.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$21,704.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$21,704.00
Cumulative Obligation	\$21,704.00
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$0.00
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	The subaward was approved on June 9, 2026. The AES radio box upgrades to the fire alarm systems was put out to bid through the Cranston Board of Purchase during the month of May and awarded to Encore Fire Protection on June 16. Permits and installation are being coordinated by the Superintendent of Fire Alarms. New furniture will be ordered by mid-July using an MPA through MHEC. The automated front door will be ordered by late-July using an MPA through MHEC.
Current Program Income Earned	
Cumulative Program Income Earned	
Current Program Income Expended	
Cumulative Program Income Expended	

Project Status

Project Status	Less than 50 percent complete
Projected construction start date	07/01/2026
Projected construction completion	10/01/2026
Projected initiation of operations date	10/01/2026
Actual construction start date	

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility**Multi-Purpose Community Facility Project**

Street 1	396 Pontiac Avenue
Street 2	
City	Cranston
State	Rhode Island
Zip Code	02910
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	
Computer Lab	0	
Multi-purpose Space	2	
Telemedicine Room	0	
Other	7	

If Other, please specify type of capital asset and number of features.	1 office, 1 staff room, 3 restrooms, 1 workroom, 1 boiler room
--	--

Total square footage funded by CPF dollars (Planned)	5,400
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	Yes

Section 5.1 – General Project Information

Project Name	Cranston Public Library Capital Project - Knightsville
Identification Number	20028
Subrecipient	City of Cranston
Project Description	Cranston is part of Providence County in Central Rhode Island and has a population of 82,000. This project is an extension of the Cranston Public Library – Knightsville branch located at 1847 Cranston Street. The \$12,438 funding from the ARPA CPF Community Library municipal grant will support the modification of Replacement of fire alarm wired connections to an AES radio box system and the addition of security cameras.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$12,438.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$12,438.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$12,438.00
Cumulative Obligation	\$12,438.00
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$0.00
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	The subaward was approved on June 9, 2026. The AES radio box upgrades to the fire alarm systems was put out to bid through the Cranston Board of Purchase during the month of May and awarded to Encore Fire Protection on June 16. Permits and installation are being coordinated by the Superintendent of Fire Alarms. The Security cameras have been ordered using a sole source agreement with our current security vendor the ATG Group.
Current Program Income Earned	
Cumulative Program Income Earned	
Current Program Income Expended	
Cumulative Program Income Expended	

Project Status

Project Status	Less than 50 percent complete
Projected construction start date	07/01/2026
Projected construction completion	10/01/2026
Projected initiation of operations date	10/01/2026
Actual construction start date	

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility**Multi-Purpose Community Facility Project**

Street 1	1847 Cranston Street
Street 2	
City	Cranston
State	Rhode Island
Zip Code	02920
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	
Computer Lab	0	
Multi-purpose Space	2	
Telemedicine Room	0	
Other	4	

If Other, please specify type of capital asset and number of features.	1 office, 2 restrooms, 1 boiler room
--	--------------------------------------

Total square footage funded by CPF dollars (Planned)	2,240
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	Yes

Section 5.1 – General Project Information

Project Name	Cranston Public Library Capital Project - Oaklawn
Identification Number	20029
Subrecipient	City of Cranston
Project Description	Cranston is part of Providence County in Central Rhode Island and has a population of 82,000. This project is an extension of the Cranston Public Library – Oaklawn branch located at 230 Wilbur Avenue. The \$10,000 funding from the ARPA CPF Community Library municipal grant will support the modification of Replacement of fire alarm wired connections to an AES radio box system.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$10,000.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$10,000.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$10,000.00
Cumulative Obligation	\$10,000.00
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$0.00
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	The subaward was approved on June 9, 2026. The AES radio box upgrades to the fire alarm systems was put out to bid through the Cranston Board of Purchase during the month of May and awarded to Encore Fire Protection on June 16. Permits and installation are being coordinated by the Superintendent of Fire Alarms.
Current Program Income Earned	
Cumulative Program Income Earned	
Current Program Income Expended	
Cumulative Program Income Expended	

Project Status

Project Status	Less than 50 percent complete
Projected construction start date	07/01/2026
Projected construction completion	08/30/2026
Projected initiation of operations date	09/01/2026
Actual construction start date	

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility**Multi-Purpose Community Facility Project**

Street 1	230 Wilbur Avenue
Street 2	
City	Cranston
State	Rhode Island
Zip Code	02921
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	
Computer Lab	1	
Multi-purpose Space	3	
Telemedicine Room	0	
Other	8	

If Other, please specify type of capital asset and number of features.	1 office, 2 restrooms, 1 boiler room, 4 storage
--	---

Total square footage funded by CPF dollars (Planned)	2,068
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	No

Section 5.1 – General Project Information

Project Name	Cranston Public Library Capital Project - William Hall
Identification Number	20030
Subrecipient	City of Cranston
Project Description	Cranston is part of Providence County in Central Rhode Island and has a population of 82,000 This project is an extension of the Cranston Public Library – William Hall Library located at 1825 Broad Street. The \$18,010 funding from the ARPA CPF Community Library municipal grant will support the modification of Replacement of fire alarm wired connections to an AES radio box system, Scan EZ Self Service Station providing patrons with high-speed scanning, copying, and faxing, Hearing Loop and Auracast system for the Auditorium.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$18,010.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$18,010.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$18,010.00
Cumulative Obligation	\$18,010.00
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$0.00
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	The subaward was approved on June 9, 2026. The AES radio box upgrades to the fire alarm systems was put out to bid through the Cranston Board of Purchase during the month of May and awarded to Encore Fire Protection on June 16. Permits and installation are being coordinated by the Superintendent of Fire Alarms. The hearing loop and Auracast will be ordered by mid-July using an MPA through MHEC.
Current Program Income Earned	
Cumulative Program Income Earned	
Current Program Income Expended	
Cumulative Program Income Expended	

Project Status

Project Status	Less than 50 percent complete
Projected construction start date	07/01/2026
Projected construction completion	09/30/2026
Projected initiation of operations date	09/30/2026
Actual construction start date	

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility**Multi-Purpose Community Facility Project**

Street 1	1825 Broad Street
Street 2	
City	Cranston
State	Rhode Island
Zip Code	02905
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	
Computer Lab	1	
Multi-purpose Space	6	
Telemedicine Room	0	
Other	21	

--

If Other, please specify type of capital asset and number of features.	2 offices, 6 restrooms, 2 workrooms, 1 staff room, 1 boiler room, 1 kitchen, 7 storage, 1 server room
Total square footage funded by CPF dollars (Planned)	19,500
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	Yes

Section 5.1 – General Project Information

Project Name	Exeter Public Library
Identification Number	20032
Subrecipient	Town of Exeter
Project Description	The Town of Exeter is part of Washington County in Southern Rhode Island and has a population of 7,195. This project is a renovation of Exeter Public Library located at 773 Ten Rod Rd, Exeter, RI 02822. The \$26,965 funding from the ARPA CPF Community Library municipal grant will support the modification of two public restrooms.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$26,965.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$26,965.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$26,965.00
Cumulative Obligation	\$26,965.00
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$0.00
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	The subaward was executed on June 24, 2026. During the reporting period, a Request for Proposals (RFP) was issued to procure a contractor for the project. Prior to grant closeout, the project will include demolition and removal of the existing tile flooring, toilets, sinks, valves, and ceiling tiles, followed by the installation of new commercial-grade flooring, toilets, sinks, valves, and ceiling tiles, as well as surface preparation and repainting of the walls.
Current Program Income Earned	
Cumulative Program Income Earned	
Current Program Income Expended	
Cumulative Program Income Expended	

Project Status

Project Status	Less than 50 percent complete
Projected construction start date	08/15/2026
Projected construction completion	10/01/2026
Projected initiation of operations date	10/01/2026
Actual construction start date	

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility**Multi-Purpose Community Facility Project**

Street 1	773 Ten Rod Road
Street 2	
City	Exeter
State	Rhode Island
Zip Code	02822
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	
Computer Lab	0	
Multi-purpose Space	0	
Telemedicine Room	0	
Other	2	

If Other, please specify type of capital asset and number of features.	2 restrooms
--	-------------

Total square footage funded by CPF dollars (Planned)	111
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	No

Section 5.1 – General Project Information

Project Name	Brownell Library Furniture
Identification Number	20033
Subrecipient	Town of Little Compton
Project Description	The Town of Little Compton is part of Newport County in Eastern Rhode Island and has a population of approximately 3600 residents. This project is an update of the furniture of Brownell Library located at 44 Commons, Little Compton, RI. The \$25,000 funding from the ARPA CPF Community Library municipal grant will support the purchase of new furniture. The Brownell Library is one of the few community-gathering spaces in Little Compton. Our tables and chairs are old and uncomfortable and many of the chairs have been repaired several times. We get frequent complaints about the chairs particularly, and patrons move the furniture around to put their favorite chair in the spot they want to work. This grant will give us the opportunity to replace our current tables and chairs with quality furniture which we can use for a variety of purposes. We are planning on purchasing 4 small tables to be used individually or pushed together for programs and 22 chairs which can be stacked or spread out as the need requires.
Capital Asset Ownership Type	Other

If Other, please provide a narrative description.	The chairs and table will be contents owned by the municipality housed in a building owned by a non-profit. There is a MOU for the use of the building stating that the town pays for contents and staff and the nonprofit pays for the building and grounds maintenance and utilities.
Total amount of CPF funding budgeted for the project	\$25,000.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$25,000.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$25,000.00
Cumulative Obligation	\$25,000.00
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$0.00
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	The project was subaward on 6/17/2026. The project is expected to start in July 2026. No funds have been expended during the 2nd quarter of 2026.
Current Program Income Earned	
Cumulative Program Income Earned	
Current Program Income Expended	
Cumulative Program Income Expended	

Project Status

Project Status	Not Started
Projected construction start date	07/15/2026
Projected construction completion	10/15/2026
Projected initiation of operations date	10/15/2026

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility

Multi-Purpose Community Facility Project

Street 1	44 Commons St
Street 2	
City	Little Compton
State	Rhode Island
Zip Code	02837
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	
Computer Lab	0	
Multi-purpose Space	4	
Telemedicine Room	0	
Other	0	

Total square footage funded by CPF dollars (Planned)	2,000
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	No

Section 5.1 – General Project Information

Project Name	Narragansett Library Roof Improvement and Solar Panels
Identification Number	20041
Subrecipient	Town of Narragansett
Project Description	The Town of Narragansett is part of Washington County in Southern Rhode Island and has a population of 14,532. This project is a renovation of The Maury Loontjens Memorial Library located at 25 Pier Marketplace, Narragansett, RI 02882. The \$25,000 funding from the ARPA CPF Community Library municipal grant did support the modification of updating the library's roof with safety railings and the installation of solar panels. This project is related to improving the roof of the Library that ensures safety, better management of energy, and compliance with municipal and state building codes. The first part of this project is the installation of a safety rail on the roof of the building, this ensures the safety of any workers than need to access the roof. The second part of this project is assisting in the installation of solar panels on the roof of the library. This would not only be an investment in green technology but would help reduce the annual energy costs of the Library.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$25,000.00

Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$25,000.00
---	-------------

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$25,000.00
Cumulative Obligation	\$25,000.00
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$0.00
	The project part for the solar went out to bid in November 2023 and was formally contracted between the winning bid and the municipal government on June 24, 2024. The railing project was originally under a town bid that was annually submitted in February. This particular part of the project fell under a bid from February 2025 and a quote/design was submitted in June 2025. The initial construction of the solar project was expected for the summer of 2025 but did not actually start until January 2026. The railing part of the project was formally approved in February 2026 and construction began at the end of April 2026. During this time the town building inspector and town engineer monitored the process of

Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.

construction and worked closely with the contractors to ensure code was properly followed and approved. Both parts of the project were completed May 5, 2026. Final inspector approval occurred in mid-May 2026. The subaward package was created on 6/25/2026 and formally signed and accepted by the municipality on 6/30/2026. Capital project related activities are complete; however, per U.S. Treasury guidance, the project is being marked as "More than 50 percent complete" since final payment has not been issued. Over the next quarter, grant closeout and final financial documentation will be prepared for submission and approval by the State of Rhode Island. After which the final payment will be issued to the

	subrecipient. Once that is completed, the project will be marked as "Completed"
Current Program Income Earned	
Cumulative Program Income Earned	
Current Program Income Expended	
Cumulative Program Income Expended	

Project Status

Project Status	More than 50 percent complete
Projected construction start date	07/15/2025
Projected construction completion	05/05/2026
Projected initiation of operations date	05/05/2026
Actual construction start date	01/05/2026

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility

Multi-Purpose Community Facility Project

Street 1	25 Pier Marketplace
Street 2	

City	Narragansett
State	Rhode Island
Zip Code	02882
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	2	
Computer Lab	2	
Multi-purpose Space	5	
Telemedicine Room	2	
Other	23	

If Other, please specify type of capital asset and number of features.	This project serves the entirety of the library since it is in relation to the library's electricity. The rooms include the 5 staff offices, 5 custodial and utility areas, 6 storage areas, 1 elevator, 4 bathrooms, 1 staff break room, and 1 computer server room.
Total square footage funded by CPF dollars (Planned)	18,493
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	Yes

Section 5.1 – General Project Information

Project Name	New Shoreham Island Free Library
Identification Number	20037
Subrecipient	Town of New Shoreham
Project Description	The Town of New Shoreham is part of Washington County in Southern Rhode Island and has a population of 1,410. This project encompassed the installation of a new elevator at Island Free Library located at 9 Dodge Street. The \$25,475 funding from the ARPA CPF Community Library municipal grant did support the installation of a new LULA elevator.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$25,475.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$150,000.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$25,475.00
Cumulative Obligation	\$25,475.00
Current Period Expenditure	\$0.00

Cumulative Expenditure	\$0.00
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	The major activities on which funding was spent involved the planning, logistics, and installation of the LULA elevator. Included was the removal of the defunct elevator, transportation of the replacement components to the island, preparatory work to the elevator shaft and electrical systems, testing and certification of the elevator for public use. The elevator inspected and operating as of May 13, 2026. Capital project related activities are complete;however, per U.S. Department of the Treasury guidance, the project is being marked as more than 50% complete since the final payment has not been issued. Over the next quarter, grant closeout and final financial documentation will be prepared for submission and approval by the State of Rhode Island. After this the final payment will be issued to the subrecipient. Once completed the project will be marked as "Completed." The LULA elevator will improve the accessibility for all library patrons allowing access throughout the building. For this reason, the full building's footprint was reported in the prompt requested square footage.
Current Program Income Earned	
Cumulative Program Income Earned	
Current Program Income Expended	
Cumulative Program Income Expended	

Project Status

Project Status	More than 50 percent complete
Projected construction start date	10/03/2024
Projected construction completion	03/01/2026
Projected initiation of operations date	04/01/2026
Actual construction start date	10/01/2024

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility**Multi-Purpose Community Facility Project**

Street 1	9 Dodge Street
Street 2	
City	New Shoreham
State	Rhode Island
Zip Code	02807
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	
Computer Lab	0	
Multi-purpose Space	0	
Telemedicine Room	0	
Other	1	

If Other, please specify type of capital asset and number of features.	One LULA Elevator
Total square footage funded by CPF dollars (Planned)	9,445
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	No

Section 5.1 – General Project Information

Project Name	North Kingstown Free Library
Identification Number	20031
Subrecipient	Town of North Kingstown
Project Description	North Kingstown is part of Washington County in Southern Rhode Island and has a population of 27,732. This project is a renovation of North Kingstown Free Library located at 100 Boone St. North Kingstown, RI. The \$51,644 funding from the ARPA CPF Community Library municipal grant did support the modification of the elevator, resulting in improved safety, reliability and ADA accessibility.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$51,644.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$59,502.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$51,644.00
Cumulative Obligation	\$51,644.00

Current Period Expenditure	\$0.00
Cumulative Expenditure	\$0.00
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	Funds were expended for the complete modernization of the library's original elevator. Construction activities were completed and the modernized elevator was placed into service on 12/18/2024. The subaward was issued on 6/16/26. Capital project related activities are complete; however, per U.S. Treasury guidance, the project is being marked as "More than 50 percent complete" since final payment has not been issued. Over the next quarter, grant closeout and final financial documentation will be prepared for submission and approval by the State of Rhode Island. After which the final payment will be issued to the subrecipient. Once that is completed, the project will be marked as "Completed". The elevator will improve the accessibility for all library patrons allowing access throughout the building. For this reason, the full building's footprint was reported in the prompt requested square footage.
Current Program Income Earned	
Cumulative Program Income Earned	
Current Program Income Expended	
Cumulative Program Income Expended	

Project Status

Project Status	More than 50 percent complete
Projected construction start date	09/25/2024
Projected construction completion	12/18/2024
Projected initiation of operations date	12/18/2024
Actual construction start date	09/25/2024

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility**Multi-Purpose Community Facility Project**

Street 1	100 Boone Street
Street 2	
City	North Kingstown
State	Rhode Island
Zip Code	02852
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	
Computer Lab	0	
Multi-purpose Space	0	
Telemedicine Room	0	
Other	1	

If Other, please specify type of capital asset and number of features.	Elevator Modernization
Total square footage funded by CPF dollars (Planned)	26,000
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	Yes

Section 5.1 – General Project Information

Project Name	Pawtucket Library Sprinklers
Identification Number	20038
Subrecipient	City of Pawtucket
Project Description	The City of Pawtucket is part of Providence County in Northern Rhode Island and has a population of 75,604. This project is a renovation of Pawtucket Public Library located at 13 Summer Street, Pawtucket, RI 02860. The \$242,226.00 funding from the ARPA CPF Community Library municipal grant supported the installment of a new, automatic sprinkler system.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$242,226.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$1,295,978.08

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$242,226.00
Cumulative Obligation	\$242,226.00
Current Period Expenditure	\$0.00

Cumulative Expenditure	\$0.00
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	It was required from the Pawtucket Fire Marshall that the Pawtucket Public Library was lacking a sprinkler system that met code. Therefore, the Engineering Division for the Department of Public Works initiated a solicitation process to install a fully operating sprinkler system that would meet code. Beginning August 2023 and ending in April 2024, Pawtucket Department of Public Works procured Tower Construction to provide construction services. This work has been completed and the system is now up to code. Capital project related activities are complete; however, per U.S. Treasury guidance, the project is being marked as "More than 50 percent complete" since final payment has not been issued. Over the next quarter, grant closeout and final financial documentation will be prepared for submission and approval by the State of Rhode Island. After which the final payment will be issued to the subrecipient. Once that is completed, the project will be marked as "Completed".
Current Program Income Earned	
Cumulative Program Income Earned	
Current Program Income Expended	
Cumulative Program Income Expended	

Project Status

Project Status	More than 50 percent complete
Projected construction start date	08/04/2023
Projected construction completion	04/30/2024
Projected initiation of operations date	04/30/2024
Actual construction start date	08/04/2023

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility**Multi-Purpose Community Facility Project**

Street 1	13 Summer St
Street 2	
City	Pawtucket
State	Rhode Island
Zip Code	02860
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	2	
Computer Lab	1	
Multi-purpose Space	9	
Telemedicine Room	0	
Other	6	

If Other, please specify type of capital asset and number of features.	3 restrooms, 1 admin office, 1 storage attic, 1 kitchen
Total square footage funded by CPF dollars (Planned)	5,680
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	Yes

Section 5.1 – General Project Information

Project Name	Tiverton Public Library
Identification Number	20034
Subrecipient	Town of Tiverton
Project Description	The Town of Tiverton is part of Newport County in Eastern Rhode Island and has a population of 16,369. This project is a renovation of Tiverton Public Library located at 34 Roosevelt Avenue. The \$35,863 funding from the ARPA CPF Community Library municipal grant will support the modification of seating in the Learning Center and Seminar Room, the addition of storage in the Learning Center, and the addition of dry-erase boards in the Teen Library and Learning Center.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$35,863.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$35,863.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$35,863.00
Cumulative Obligation	\$35,863.00
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$0.00
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	This project will support the modification of seating in the Learning Center and Seminar Room; addition of storage in the Learning Center; and the addition of dry- erase boards in the Teen Library and Learning Center. Date of subaward: 6/30/26. Start date: 7/15/26.
Current Program Income Earned	
Cumulative Program Income Earned	
Current Program Income Expended	
Cumulative Program Income Expended	

Project Status

Project Status	Not Started
Projected construction start date	07/15/2026
Projected construction completion	10/31/2026
Projected initiation of operations date	10/31/2026

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
---	----

Section 5.2C – Multi-Purpose Community Facility

Multi-Purpose Community Facility Project

Street 1	34 Roosevelt Ave
Street 2	
City	Tiverton
State	Rhode Island
Zip Code	02878
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	
Computer Lab	0	
Multi-purpose Space	5	
Telemedicine Room	0	
Other	0	

Total square footage funded by CPF dollars (Planned)	6,000
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	No

Section 5.1 – General Project Information

Project Name	Warwick Public Library - Central
Identification Number	20039
Subrecipient	City of Warwick
Project Description	The City of Warwick is part of Kent County in Central Rhode Island and has a population of 84,187. This project is a renovation of Warwick Public Library Central Library located at 600 Sandy Lane, Warwick, Rhode Island 02889. The \$111,488.80 funding from the ARPA CPF Community Library municipal grant did support the provision of new chairs for all study rooms and some program/meeting rooms and new tables for some meeting rooms, replacement carpeting in the Large and Small Meeting Rooms as well as the Main Hallway/Entryway, replacement ADA automatic door mechanisms for the men's and women's restrooms, a replacement of a the building wide water heater, replacement exterior street and replacement doors at the main entrance, and the creation of privacy shades in two program/meeting rooms.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$111,488.80
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$111,488.80

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$111,488.80
Cumulative Obligation	\$111,488.80
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$0.00

Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.

Window shades for Meeting Room 113 and the Children's Room were installed; the replacement main entrance sliding doors were installed; ADA automatic door mechanisms for the men's and women's restrooms were installed; carpetting was installed in the Small Meeting Room, the Large Meeting Room, and the Main Hallway/Entryway; the exterior road signs for the main entrans and drive-through book drop entrance were installed; the water heater was installed; Chairs were purchased and installed in our ten study rooms, Meeting Room 112, and the Teen Space; and Tables were purchased and installed in Meeting Room 112 and the Reference Area. Capital project related activities are complete; however, per U.S. Treasury guidance, the project is being marked as "More than 50 percent complete" since final payment has not been issued. Over the next quarter, grant closeout and final financial documentation will be prepared for submission and approval by the State of Rhode Island. After which the final payment will be issued to the subrecipient. Once that is completed, the project will be marked as "Completed".

Current Program Income Earned

Cumulative Program Income Earned

Current Program Income Expended

Cumulative Program Income Expended

Project Status

Project Status	More than 50 percent complete
Projected construction start date	04/05/2024
Projected construction completion	06/29/2025
Projected initiation of operations date	06/29/2025
Actual construction start date	04/29/2024

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility**Multi-Purpose Community Facility Project**

Street 1	600 Sandy Lane
Street 2	
City	Warwick
State	Rhode Island
Zip Code	02889
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	
Computer Lab	1	
Multi-purpose Space	6	
Telemedicine Room	10	
Other	45	

If Other, please specify type of capital asset and number of features.	1 Atrium, 4 Hallways, 2 Kitcennettes/Staff lounge, 4 Server/Mechanical Rooms, 10 Restrooms, 14 Offices, 8 Storage Spaces, 3 Open Collection Spaces
Total square footage funded by CPF dollars (Planned)	62,918
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	Yes

Section 5.1 – General Project Information

Project Name	Warwick Public Library - Conimicut
Identification Number	20040
Subrecipient	City of Warwick
Project Description	The City of Warwick is part of Kent County in Central Rhode Island and has a population of 84,187. This This project is a renovation of Warwick Public Library Conimicut Branch located at 55 beach Avenue, Warwick, Rhode Island 02889. The \$69,868.20 funding from the ARPA CPF Community Library municipal grant did support the modification of commercial painting and repair of the exterior of the building as well as the replacement of the roof and chimney and gutter repairs. Additionally, the ARPA CPF Community Library municipal grant did support the provision of folding chairs for use during workshop presentations and replacement chairs and tables for use for studying, programming, and general use within the branch.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$69,868.20
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$69,868.20

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$69,868.20
Cumulative Obligation	\$69,868.20
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$0.00
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	The exterior of the branch was repaired and painted. Chairs and tables were purchased and installed in the main collection area of the branch. 100 folding chairs as well as straps and dollies for use when they are stored were purchased for use during larger programs like concerts. The roof replacement, gutter replacement, and repairs to the two chimney still have to be completed. We are currently in the process of procuring a vendor.
Current Program Income Earned	
Cumulative Program Income Earned	
Current Program Income Expended	
Cumulative Program Income Expended	

Project Status

Project Status	Less than 50 percent complete
Projected construction start date	06/28/2023

Projected construction completion	08/30/2026
Projected initiation of operations date	08/30/2026
Actual construction start date	09/07/2023

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility

Multi-Purpose Community Facility Project

Street 1	55 Beach Avenue
Street 2	
City	Warwick
State	Rhode Island
Zip Code	02889
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	
Computer Lab	0	
Multi-purpose Space	3	
Telemedicine Room	0	
Other	1	

If Other, please specify type of capital asset and number of features.	Restroom
Total square footage funded by CPF dollars (Planned)	1,410
Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?	Yes

Section 5.1 – General Project Information

Project Name	Louttit Library Carpet Replacement
Identification Number	20035
Subrecipient	Town of West Greenwich
Project Description	The Town of West Greenwich is part of Kent County in Central Rhode Island and has a population of 6,750. This project is a renovation of Louttit Library located at 270 Victory Highway. The \$26,834.00 funding from the ARPA CPF Community Library municipal grant will support the modification of the adult room, children's room, and circulation area of the library by replacing the old carpeting with new. Louttit Library plans to provide programs and services that are educational for adults and children, support job searchers, and provide private spaces for telehealth appointments at the library after the project achieves substantial completion currently targeted for August 31, 2026.
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$26,834.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$26,834.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$26,834.00
Cumulative Obligation	\$26,834.00
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$0.00
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	The project was subawarded on 6/22/26. The carpet replacement will begin in July 2026. As of 6/30/26, no funds have been expended.
Current Program Income Earned	
Cumulative Program Income Earned	
Current Program Income Expended	
Cumulative Program Income Expended	

Project Status

Project Status	Not Started
Projected construction start date	07/06/2026
Projected construction completion	08/31/2026
Projected initiation of operations date	08/31/2026

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility**Multi-Purpose Community Facility Project**

Street 1	270 Victory Highway
Street 2	
City	West Greenwich
State	Rhode Island
Zip Code	02817
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	
Computer Lab	0	
Multi-purpose Space	3	
Telemedicine Room	0	
Other	0	

Total square footage funded by CPF dollars (Planned)	3,250
--	-------

Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?

No

Section 5.1 – General Project Information

Project Name	West Warwick Public Library - Furniture Upgrade
Identification Number	20036
Subrecipient	Town of West Warwick
Project Description	The Town of West Warwick is part of Kent County in Western Rhode Island and has a population of 31,000. This project is an upgrade of West Warwick Public Library located at 1043 Main Street, West Warwick, RI 02893. The \$83,136 funding from the ARPA CPF Community Library municipal grant will support the provision of new library furniture to replace worn and outdated furniture items, as well as the removal and disposal of the old furniture. The West Warwick Public Library plans to provide a range of educational and informative programs and services in multiple areas of the building that will be enhanced by the provision of new furniture at the library after the project achieves substantial completion currently targeted for December 31st, 2026
Capital Asset Ownership Type	Municipal or Township Government
Total amount of CPF funding budgeted for the project	\$83,136.00
Total amount budgeted for the project from all funding sources, including but not limited to non-CPF federal funding sources, and private funding source. Be sure to include CPF funding as well.	\$83,136.00

Additional Sources of funding, if applicable

Is CPF funding used in conjunction with other federal funding?	No
--	----

Obligations and Expenditures

Current Period Obligation	\$83,136.00
Cumulative Obligation	\$83,136.00
Current Period Expenditure	\$0.00
Cumulative Expenditure	\$0.00
Provide a brief description of the major activities on which funds were expended during the reporting period, including costs related to community engagement and any other Ancillary Costs.	No funds have been received or expended since the subaward date of 06/23/2026. Upon receipt of funds, purchase of furniture will be completed before 10/31/26.
Current Program Income Earned	
Cumulative Program Income Earned	
Current Program Income Expended	
Cumulative Program Income Expended	

Project Status

Project Status	Not Started
Projected construction start date	08/01/2026
Projected construction completion	10/31/2026
Projected initiation of operations date	11/01/2026

Special Statutory Matching Funds Requirements:

Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No
Is CPF used as a State's non-federal share (also known as "matching funds") for certain other federal programs as specifically permitted under statute?	No

Section 5.2C – Multi-Purpose Community Facility**Multi-Purpose Community Facility Project**

Street 1	1043 Main Street
Street 2	
City	West Warwick
State	Rhode Island
Zip Code	02893
Type of Investment	Renovation

Type of capital asset and number of features

	Number of Features(Planned)	Number of Features(Actual)
Classroom	0	
Computer Lab	0	
Multi-purpose Space	10	
Telemedicine Room	0	
Other	0	

Total square footage funded by CPF dollars (Planned)	24,000
--	--------

Does the Multi-Purpose Community Facility have proximate access to public transportation opportunities?

Yes

TAB 6: Program Administrative Expenses

Section 6.1 – Program Administrative Expenses

Q1 Cumulative Obligation	\$2,977,021.73
Q2 Current Obligation	\$208,742.09
Q2 Cumulative Obligation	\$3,185,763.82
Is the Q2 Cumulative Obligation Correct?	Yes
Q1 Cumulative Expenditure	\$2,977,021.73
Q2 Current Expenditure	\$208,742.09
Q2 Cumulative Expenditure	\$3,185,763.82
Is the Q2 Cumulative Expenditure Correct?	Yes

TAB 7: Certification

Statement

I certify that the information provided is accurate and complete after reasonable inquiry of people, systems, and other information available to the CPF recipient. The undersigned acknowledges that any materially false, fictitious, fraudulent statement, or representation (or concealment or omission of a material fact) in this submission may be the subject of criminal prosecution under the False Statements Accountability Act of 1996, as amended, 18 USC 1001, and also may subject me and the CPF Recipient to civil penalties, damages, and administrative remedies for false claims or otherwise (including under 31 USC 3729 et seq.) The undersigned is an authorized representative of the CPF Recipient with authority to make the above certifications and representations on behalf of the CPF Recipient.

Name	Paul Dion
Title	Director Pandemic Recovery Office
Telephone	
Email Address	paul.l.dion@doa.ri.gov
Submission Date	7/23/2026 4:15 PM